# potomac yard

### metrorail station update











### topics

Project - Background

WMATA Procurement Update

Project Budget and Scope Changes

DSUP Amendment Process

Project Timeline

### project-background

- Redevelopment mix used transit-oriented development of Potomac Yard
- Transportation benefits
  - 11,300 daily trips on Metro
  - 6,700 daily auto trips removed from the road











## project-background

metro

June 2016: DSUP Approved by City Council



Nov 2016: NEPA Completed (EIS/ROD)



Nov 2016: WMATA RFP Solicitation Issued



### WMATA procurement update


- March 2017: Bids received by WMATA
  - Confidentiality agreements required by WMATA
  - Prices substantially exceeded the construction cost estimate
- March 2017 January 2018
  - City requested cost savings including design changes
- February 2018: Revised bids received
  - Prices reduced but still exceed the construction cost estimate
  - Cost Drivers:
    - General Construction Cost Escalation
    - Opening date of mid-2020; now late 2021 / early 2022
    - Competition with other Projects
    - Risk Factors (proximity to live track, geotechnical, soil issues, limited site access, constrained site.
    - Total Project Budget
      - Revised from \$ 286 M to \$ 320 M = + \$52 M
- April 2018: Council authorized project to proceed



### station design

- Scope Modifications to control costs:
  - Eliminate from the current contract
    - South mezzanine
    - South pedestrian bridge and associated ramps
- Provide alternative access on the west side.
- Provide direct access from the east side.
- City can seek future funding opportunities to construct descoped items as a separate future project.

### station revisions



# integration with planned land uses






### existing + planned development






### 14 mile + 12 mile radius





### 14 mile + 12 mile radius





### summary of differences

### **1/4** mile

69% of total development - original proposal61% of total development - current proposal

### **1/2** mile

97% of total development – original proposal95% of total development – current proposal

- The majority of the office (78%) is still within a 1/4 mile and most of the development (95%) is still within a 1/2 mile.
- Total ridership at Potomac Yard Metrorail Station to be largely not impacted



### process-schedule-next steps

