

POTOMAC YARD METRORAIL STATION PROJECT

City Council Update
February 22, 2022

Agenda


Project Update:

- Project Progress
- Construction
- Upcoming Construction Activity
- Discussion


Project Progress

PYC's Design / Build Contract Summary


Schedule Progress



Cost Progress



Work Progress



Graphics include Southwest Access. Total Contract value as of February 2022 \$259.9M



Construction

Station Overview - Looking South



Station Headhouse Looking Southwest





Station Headhouse & Platform Looking West



Station Platform - Looking North



North Pavilion & Pedestrian Bridge



South Pavilion Looking North



Upcoming Construction Activity

CONSTRUCTION ACTIVITY	2022			
	FEB	MAR	APR	MAY
INSTALL ROOF/GLASS/STONE/BUILDING FINISHES AT STATION				
INSTALL ELECTRICAL/MECHANICAL/PLUMBING DEVICES AND EQUIPMENT				
PEDESTRIAN BRIDGE NORTH/STATION - POUR DECK/INSTALL ROOF/M-E-P-F INSTALL				
NEW RAIL INSTALLATION				
STONE RETAINING WALL				
SOUTH PAVILION - PLACE CONCRETE/STEEL ERECTION				
PEDESTRIAN BRIDGE SOUTH - ERECT STEEL BRIDGE POUR DECK/INSTALL ROOF/M-E-P-F INSTALL				
SUBSTANTIAL COMPLETION OF STATION BUILDINGS - JULY 2022				



Discussion