

# QUARTERLY CAPITAL PROJECT STATUS REPORT

FY 2023—First Quarter

January 24, 2023

PREPARED BY THE OFFICE OF MANAGEMENT & BUDGET

WWW.ALEXANDRIAVA.GOV

# **Table of Contents**

1.	Executi	ve Summary	1
	a.	Report Overview	1
	b.	Budget and Financial Information Overview	2
2.	Individu	ıal Project Overview Pages	3-29
	a.	Waterfront Small Area Plan Implementation	3
	b.	AJIS System	4
	C.	Computer Aided Dispatch System/Records Management System	5
	d.	Municipal Fiber	6
	e.	City Hall Renovation and HVAC Replacement	7
	f.	Witter/Wheeler Campus Study	8
	g.	Athletic Field Improvements	9
	h.	Citywide Parks Improvement Plan	10
	i.	Holmes Run Trail Repairs	11
	j.	Old Town Pool	12
	k.	Windmill Hill Park (Bulkhead & Other Improvements)	13
	l.	Large Stormwater Capacity Project: Commonwealth Ave. & E. Glebe/Ashby St. & Glebe Rd	14
	m.	Large Stormwater Capacity Project: Hoofs Run Culvert Bypass	15
	n.	Strawberry Run Stream Restoration	16
	0.	Taylor Run Stream Restoration	17
	p.	Transit Corridor "B" - Duke Street	18
	q.	Transit Corridor "C" - West End Transitway	19
	r.	Complete Streets	20
	s.	DASH Facility Expansion	21
	t.	King Street Station Improvements	22
	u.	Potomac Yard Metrorail Station	23
	٧.	ITS Integration	24
	w.	Eisenhower Avenue Widening	25
	х.	King & Beauregard Intersection Improvements	26
	у.	Street Reconstruction and Resurfacing of Major Roads	27-29
3.	Catego	y 2 & 3 Project Budget and Financial Information	30
4.	Catego	y 1 Project Budget and Financial Information	33

# **Executive Summary**

#### **Report Overview**

The FY 2023 First Quarter (through September 30, 2022) Capital Projects Status Report includes:

- Summary details and updates on all active City Category 2 and Category 3 capital projects;
- Detailed status reports for select Category 2 and Category 3 projects; and
- Summary financial information on all Category 1 projects.

Full status report updates are not provided for Category 1 projects, as these on-going capital projects are designed to provide annual funding to preserve and improve existing capital assets. Also, not included are Alexandria City Public Schools (ACPS) capital projects. ACPS produces a quarterly capital projects status report which can be found at: <a href="http://www.acps.k12.va.us/">http://www.acps.k12.va.us/</a>.

Project Categories					
CATEGORY 1	Ongoing maintenance for an existing asset or Capital Facilities Maintenance Program (CFMP)				
CATEGORY 2	Large periodic or cyclical renovations				
CATEGORY 3	New or expanded facilities or level of service				

For all active Category 2 & 3 projects, project managers are required to identify the project's status, asl of the end of the reporting quarter. The five project status are defined as follows:

- **Initiation**: Work related to the primary scope of work in the project has not started. For example, this could be due to seasonal schedules or coordination with other entities, funding sources or grants that result in specific start dates in later quarters, or other projects have been a higher priority.
- **Planning/Design**: Planning and design work of the project has started. This could include reviewing the project scope, conducting feasibility studies, permitting, interdepartmental or interagency coordination, beginning planning or design, acquiring land for a construction project, etc. The project is still in this phase during the project solicitation process.
- **Implementation**: Work towards completing the primary scope of work has started. Construction has begun, equipment has been received and is being installed, a master plan is being updated, etc. Work has started on implementing what City staff communicated to City Council regarding the primary scope of work when funding was approved.
- **Pending Close-Out:** The defined/primary scope of work has been completed. Staff is reviewing punch list items, ensuring invoices have been paid and grant reimbursements have been submitted and received, etc. There should be no more work on the project except in cases where additional items surface during final project review (punch-list items) that are related to the initial scope of work.
- **Close-Out**: The final invoices have been paid, reimbursements (if applicable) received, and work is complete. The project will be removed from the subsequent Quarterly Status Report. Any remaining balances will be assumed to be available to fund future capital improvements and prioritized as part of the annual CIP budget development process.

Additionally, detailed project summaries have been included for some of the more significant projects currently active in the City. These projects include many of the City's large infrastructure projects and those that had an active public engagement process as part of the planning of the project.


#### **Budget and Financial Information Review**

The total City Council appropriated budget for all projects for all years contained in this report is **\$1.90 billion**. Approximately **60.8% (\$1.16 billion)** of all appropriated funding for the projects included in the quarterly status report has been expended or contractually committed leaving the available projects balance of **\$746.5 million** as of **September 30, 2022**.

#### Allocated vs. Unallocated Funds

In the City's capital budgeting and management procedures, projects are required to go through the capital allocation process to transfer appropriated capital funds to individual projects. This allows City budget and finance staff to monitor the progress of projects and ensure that project activities are most appropriately aligned with funding sources available for each project. After completing this process, capital funds are considered "allocated." Funds/projects that have not gone through this process yet are considered "unallocated." Capital project managers submit allocation requests to the Office of Management & Budget on a monthly basis.

The chart below provides a summary of appropriated capital funds tracked in this quarterly status report (separated by allocated and unallocated funds) and the amount that has been committed or expended as of **September 30, 2022**.



At the end of the **first** quarter of **FY 2023**, active projects had combined project balances of **\$746.5 million**. The table below compares project balances at the end of the last three fiscal quarters.

Available Project Ba	Available Project Balances						
	End of 2nd Quarter (FY 2022)	End of 3rd Quarter (FY 2022)	End of 4th Quarter (FY 2022)	End of 1st Quarter (FY 2023)			
Category 2 & 3	\$399,359,856	\$380,621,087	\$371,864,240	\$547,251,820			
Category 1	\$188,364,841	\$156,941,637	\$146,932,984	\$199,251,124			
Totals	\$587,724,697	\$537,562,724	\$518,797,223	\$746,502,944			

Project Name	Waterfront Small Area	Vaterfront Small Area Plan Implementation (w/ Construction Funding)					
Org(s)	43301600; 5041208	9; 43353222					
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
8.20	\$17,950,232	\$58,754,186	\$76,704,418	\$1,515,021	\$11,558,614	\$63,630,783	\$48,200,000
Stakeholder Department(s)	35 - Project Implementation						
	in January 2012, inclu-	unding for the impleme ding the documents: W Recommendations and	aterfront Landscape	Architecture and Flood			

	Project Status	Estimated Substantial Completion	Estimated Project Cost		
FY 2022 4th Quarter	Planning/Design	FY 2027/Q2	\$105.0 M		
FY 2023 1st Quarter	Planning/Design	FY 2027/Q2	\$105.2 M		
Notes/Comments	Estimated cost updated to reflectCIP funding available and DCR grant funding of \$3.24M added to total project budget.				

FY 2023 Project	Status – 1 <sup>st</sup> Quarter
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022
Developed, and advertised, a Request for Qualifications (RFQ - first of two steps in procuring a Progressive Design Build Team to complete design and construction). Commenced preparation of the Draft Contract and Draft Request for Proposal (contract documents for step 2 of procurement process).	Staff anticipates requesting Council approval to submit a FEMA BRIC grant application for a \$50M grant and, if approved, anticipates developing and submitting an application to VDEM. (Staff anticipates VDEM will prepare the BCA assessment and then submit to FEMA by end of January 2023, with an award notification anticipated summer of 2023). Will submit a draft of the Request for Proposal (RFP - second step in procurement process) to the shortlisted respondents (from the RFQ) and related contract documents for staff review and comment. Anticipate advertising the Request for Qualifications in October and receiving Statements of Qualifications in November, with the Selection Advisory Committee making recommendations for a short list of proposers (up to four) to move to the next step in the procurement process.

Project Name	AJIS System						
Org(s)	55211964; 4534291	3					
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
15.51	\$6,153,896	\$9,466,117	\$15,620,013	\$586,014	\$3,950,978	\$11,083,021	\$3,076,000
Stakeholder Department(s)	21 - Intermation Technology Services						
	The Alexandria Justice Information System (AIIS) provides multiple City agencies and the law enforcement community with access to civil, criminal court and inmate management data, mug shots, documents, and reports. Users depend on AJIS to provide mission-critical judicial and jail management information. AJIS interfaces with other systems to furnish data to other local, regional, and national law enforcement agencies. The AJIS system is critically important to the entire judicial process for the City.  Due to the AJIS system being beyond its useful life, the successful completion of this project will replace the system in its entirety. By doing so, a majority of court case management functions will move to Supreme Court of Virginia solutions, which include Court Case Management System, Case Imaging System, Judicial Imaging System, Video Docket System, and more. All other functions will move to Commercial Off-the-Shelf solutions, which include a Prosecutor System, Jail Management and Records Management System, Warrant Tracking System, and a data integration platform.						

	Project Status	<b>Estimated Substantial Completion</b>	Estimated Project Cost
FY 2022 4th Quarter	Implementation	FY 2024/Q4	\$13.0 M
FY 2023 1st Quarter	Implementation	FY 2024/Q4	\$13.0 M
Notes/Comments	N/A		

FY 2023 Project Status – 1 <sup>st</sup> Quarter						
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022					
Finalized contract with Prosecutor Module vendor. Jail Management System implementation activities are scheduled to continue through FY23. The selection of the data hub/exchange vendor solution is underway.	Initiation of Prosector Module Implementation. Configuration of warrants module.					

Project Name	Computer Aided Dispa	Computer Aided Dispatch (CAD) System Replacement					
Org(s)	55211954						
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
15.52	\$16,039,351	\$1,998,000	\$18,037,351	\$283,593	\$15,415,694	\$2,338,063	\$6,100,000
Stakeholder Department(s)	21 - Information Techn	nology Services					
	his project provides funding for the replacement of the City's Computer Aided Dispatch (CAD) System, the Police Records Management System (RMS), automated Field Reporting and Mobile Computing Systems, the Fire Station Alerting System, and the upgrade of the Fire Department's Records Management and Electronic Patient Care Reporting Systems.						

	Project Status	Estimated Substantial Completion	Estimated Project Cost		
FY 2022 4th Quarter	Implementation	FY 2023/Q1	\$16.4 M		
FY 2023 1st Quarter	Implementation	FY 2026/Q1	\$16.4 M		
	This project is currently in transition from a legacy system implementation that has mostly been completed except for a few functional requirements. A new CAD replacement system project has been initiated. The legacy system is still actively being sustained. The completion date has been updated to reflect the estimated substantial completion date of the new system.				

FY 2023 Project Status – 1 <sup>st</sup> Quarter							
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022						
The CAD upgrade was completed, but there were issues that are still being addressed. Due to the upgrade problems, the multi-lane response functionality has not been added to the legacy system as of yet.	City staff anticipates the scheduling of a future upgrade anticipated in FY23 to address						

-							
Project Name	Municipal Fiber						
Org(s)	55211912						
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
15.22	\$16,199,984	\$3,276,526	\$19,476,510	\$6,589,372	\$9,991,804	\$2,895,334	\$3,352,000
Stakeholder Department(s)	35 - Project Implemer	35 - Project Implementation					
Project Description	educational facilities in the network services to meet cu (VoIP) telephone system, pu The City is seeking a technic	e City currently leases a fiber optic network from Comcast that provides an institutional network (I-Net) connection to all City government and Alexandria City Public Schools (ACPS) ucational facilities in the City. This project provides funding for the design and construction of a City-owned fiber network that will provide greater and more uniformly available wide area twork services to meet current and future projected City service levels. Mandatory critical City communications are supported over the I-Net, including the City's Voice over Internet Protocol plP) telephone system, public safety dispatch systems, e-mail, data network services, Internet, and mission-critical system applications.  e City is seeking a technically superior alternative that is financially self-sustaining, both through avoidance of existing costs and (potentially) new revenue streams. Once it is built out, a y-owned fiber optic network will connect approximately 91 City government and ACPS facilities through approximately 40 miles of fiber optic cable.					

Project Status	Estimated Substantial Completion	Estimated Project Cost
Implementation	FY 2025/Q4	\$13.1 M
Implementation	FY 2025/Q4	\$13.1 M
N/A		
	Implementation Implementation	Implementation FY 2025/Q4 Implementation FY 2025/Q4

FY 2023 Project Status – 1 <sup>st</sup> Quarter				
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022			
Installed 30,565 feet of underground conduit and 35 junction boxes.	Continue installation of underground conduits and junction boxes.			

Project Name	City Hall Renovation ar	nd HVAC Replacement					
Org(s)	45342086						
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
10.13	\$9,851,829	\$3,500,000	\$13,351,829	\$4,197,804	\$6,213,790	\$2,940,235	\$70,095,500
Stakeholder Department(s)	34 - General Services						
				structural repairs; space s back from swing space		of the interior, HVAC,	and exterior façade;

	Project Status	Estimated Substantial Completion	Estimated Project Cost	
FY 2022 4th Quarter	Initiation	FY 2029/Q3	\$70.1 M	
FY 2023 1st Quarter	Planning/Design	FY 2024/Q3	\$70.1 M	
	Current update reflects status on exterior repairs to City Hall; Proposed FY 2024 Capital Budget and FY 2024 - FY 2033 CIP will reflect timeline for larger renovation project.			

FY 2023 Project Status – 1 <sup>st</sup> Quarter					
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022				
Proceeding with roof and gutter assessment, writing window ITB, moving forward with structural design.	Completed roof and gutter assessment, window ITB sent to procurement, structural design in process.				

Project Name	Witter/Wheeler Camp	us Planning					
Org(s)	45342739; 4534287	3					
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
10.32	\$611,806	\$710,000	\$1,321,806	\$20,800	\$341,127	\$959,879	\$14,576,800
Stakeholder Department(s)	34 - General Services						
				npus master plan to dete or Capital Improvement I	ermine the highest and t Projects (CIP).	best use given all Ci	ty needs to

	Project Status	Estimated Substantial Completion	Estimated Project Cost
FY 2022 4th Quarter	Implementation	FY 2023/Q1	\$1.3 M
FY 2023 1st Quarter	Implementation	FY 2023/Q3	\$1.3 M
Notes/Comments	N/A		

FY 2023 Project S	itatus – 1 <sup>st</sup> Quarter
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022
Continue to collect from stakeholders.	Incorporate City senior leadership comments into Final Document.

Project Name	Athletic Field Improveme	ents (incl. Synthetic Tu	urf)				
Org(s)	44801686						
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
9.12	\$9,945,238	\$804,000	\$10,749,238	\$66,898	\$6,982,010	\$3,700,331	\$21,251,600
Stakeholder Department(s)	80 - Recreation, Parks, &	& Cultural Activities					
	This project provides fun- turf fields, and the renov- approved by City Council populations.	ation of natural athle <sup>.</sup>	tic fields including re	grading and replacing fa	cilities. Consistent with	n the Athletic Field St	rategy Study

	Project Status	Estimated Substantial Completion	Estimated Project Cost	
FY 2022 4th Quarter	Implementation	On-Going Program	\$9.9 M	
FY 2023 1st Quarter	Implementation	On-Going Program	\$10.7 M	
Notes/Comments	Total estimated cost updated to reflect inclusion of FY 2024 funding appropriation.			

FY 2023 Project S	Status - 1 <sup>st</sup> Quarter
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022
Community outreach continued for the FY2024 project to potentially light two synthetic rectangular fields. Community outreach included additional virtual community meetings in person and virtual presentations to civic associations, and a public hearing at the Park and Recreation Commission. Special Use Permit Applications were created and submitted for regulatory review.	Community engagement for the project to potentially light two synthetic rectangular

Project Name	Citywide Parks Improvem	Citywide Parks Improvements Plan					
Org(s)	44802528				,		
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
9.49	\$12,396,879	\$10,000	\$12,406,879	\$1,253,707	\$895,632	\$10,257,540	\$764,800
Stakeholder Department(s)	80 - Recreation, Parks, &	& Cultural Activities					
	he City's six citywide, multi-use parks serve as the core of Alexandria's park system, offering outdoor opportunities for all residents that range from atural areas and walking trails to athletic fields. Yet, these parks have deteriorated from overuse and lack of sustained investment. As findings from the itywide Parks Improvements Plan (2014) show, there are incremental changes necessary for the sites to remain relevant open spaces that meet ommunity needs. The six citywide parks are Ben Brenman Park, Chinquapin Park, Eugene Simpson Stadium Park, Four Mile Run Park, Holmes Run Park and Greenway, and Joseph Hensley Park. Through recent community outreach, RPCA has prioritized the needs in each park. Funding through FY 2022 will pgrade Joseph Hensley Park and fund the design phase of the Eugene Simpson Stadium Park Renovation.						

	Project Status	Estimated Substantial Completion	Estimated Project Cost
FY 2022 4th Quarter	Implementation	On-Going Program	\$11.6 M
FY 2023 1st Quarter	Planning/Design	On-Going Program	\$11.6 M
Notes/Comments	N/A		

FY 2023 Project Status – 1 <sup>st</sup> Quarter						
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022					
Joseph Hensley Park - CMI procurement was completed. SUP for larger backstop fencing was approved and incorporated into the design. Final design was submitted, reviewed, and returned with comments from APEX with request for signature set. Bid document development is on-going – Add Alternates were identified to mitigate risk of cost escalation and high-bids.  Eugene Simpson Stadium Park - DPI Project Manager and Sponsor Project Manager engaged Alexandria Little League, Alexandria City Public Schools, the Park and Recreation Commission, the Youth Sports Advisory Board, and the Simpson family. A Spanish/English rendering of the proposed design has been developed and will be posted in the park in tandem with a digital survey. Comments were received and incorporated into the park design from user groups, stakeholders and City staff. Design development continued.	Joseph Hensley Park- CMI review of bid package will be complete. Construction ITB will be reviewed with procurement staff.  Eugene Simpson Stadium Park - The second Site Plan submission will be prepared for submission to APEX. The graffiti boards and public survey will be prepared for posting.					

Project Name	Holmes Run Trail Repairs	}					
Org(s)	44802955						
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
9.20	\$2,139,032	\$5,200,000	\$7,339,032	\$658,172	\$715,737	\$5,965,123	\$0
Stakeholder Department(s)	35 - Project Implementat	ion					
	This project consists of th Trail which were damaged sections of the trail for pu	d during the July 8, 20	olan and the impleme 019 flood event. The	entation per the approve project will mitigate floc	ed plan to repair and rood vulnerabilities of the	econstruct portions of e trail and allow the C	the Holmes Run ity to reopen closed

	Project Status	<b>Estimated Substantial Completion</b>	Estimated Project Cost
FY 2022 4th Quarter	Planning/Design	FY 2024/Q4	\$6.0 M
FY 2023 1st Quarter	Planning/Design	FY 2024/Q4	\$6.0 M
Notes/Comments	N/A		

FY 2023 Project	Status – 1 <sup>st</sup> Quarter
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022
<ul> <li>Received the preliminary determination from Army Corps of Engineers.</li> <li>Fieldwork for Geotech and survey completed.</li> <li>Consultant completed the 30% and 60% design.</li> <li>Staff reviewed 30% and 60% design submittals and provided comments.</li> <li>Staff held design review meetings.</li> <li>Consultant started working on 90% design.</li> </ul>	- Consultant to complete 90% design Staff to review 90% design submittals DPI to schedule 90% design review meeting The design team will begin the procedure for a temporary and permanent easement at Site 2 Staff to separate project into the Phases (Phase 1 will consist of sites 2 and 3, Phase 2 will consist of site 1). —Additional funding now allows the design and implementation of a new crossing at site 1 (Dora Kelly)Staff requested cost proposal from the consultant to perform design of the new crossing at site 1. Negotiations to continue into January.

Project Name	Old Town Pool						
Org(s)	44803307						
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
9.05	\$1,474,400	\$1,474,400	\$2,948,800	\$0	\$0	\$2,948,800	\$8,814,600
Stakeholder Department(s)	35 - Project Implemer	35 - Project Implementation					
Project Description		le for a replacement aquided a medium-sized far athhouse.	•	•		•	•

	Project Status	Estimated Substantial Completion	Estimated Project Cost
FY 2022 4th Quarter		/	\$0.0 M
FY 2023 1st Quarter	Planning/Design	FY 2027/Q4	\$10.3 M
Notes/Comments	The Old Town Pool project's first budget appropriation	on was in FY 2023 and has been added to the Quar	terly Status Report.

FY 2023 Project	Status – 1 <sup>st</sup> Quarter
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022
RPCA initiated request for DPI support and management of design and construction phase of the project.	Staff anticipates holding a kickoff and planning meeting to develop draft scope of work. Staff anticipates creating a draft project schedule, scope of work, and outline for Task Order.

Project Name	Windmill Hill Park Imp	rovements					
Org(s)	44801661						
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
9.38	\$7,009,171	\$5,646,100	\$12,655,271	\$745	\$6,196,104	\$6,458,422	\$0
Stakeholder Department(s)	35 - Project Implemen	tation					
Project Description	Phase I of this project associated with the Wi	funds the complete rep indmill Hill Park Master	lacement of the exist Plan. Phase II of this	ing bulkhead at Windm project addresses the o	ill Hill Park with a living complete replacement	g shoreline and other i of the playground and	improvements I ADA accessibility.

	Project Status	Estimated Substantial Completion	Estimated Project Cost
FY 2022 4th Quarter	Planning/Design	FY 2027/Q4	\$6.6 M
FY 2023 1st Quarter	Planning/Design	FY 2027/Q4	\$6.6 M
Notes/Comments	N/A		

FY 2023 Project St	atus – 1 <sup>st</sup> Quarter
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022
A procurement process was conducted to solicit an on-call landscape architect of record.	Staff will work with Purchasing to issue a Task Order for Planning and Design-Phase services under an existing on-call contract design contract after contract modifications are made in alignment with VPPA contract limits.

Project Name	Large Capacity - Commor	arge Capacity - Commonwealth Ave & E. Glebe and Ashby St & Glebe Rd					
Org(s)	52413196						
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
13.14	\$8,227,955	\$26,407,300	\$34,635,255	\$0	\$114,955	\$34,520,300	\$12,632,800
Stakeholder Department(s)	35 - Project Implementat	tion					
	his project is for the design and implementation of two large-scale capital projects to address capacity and flooding issues at the intersection of commonwealth Avenue and East Glebe Road and Ashby Street and East Glebe Road under Flood Action Alexandria. In the Four Mile Run Watershed, a eries of smaller storm sewer systems converge at the intersections of Commonwealth Avenue and East Glebe Road, and Ashby Street and East Glebe load. During high intensity storm events, the drainage network becomes over capacity and unable to accommodate heavy discharge from multiple pstream systems in tandem, that creates flooding impacts.						

	Project Status	Estimated Substantial Completion	Estimated Project Cost	
FY 2022 4th Quarter	Planning/Design	FY 2028/Q2	\$50.0 M	
FY 2023 1st Quarter	Planning/Design	FY 2028/Q2	\$50.0 M	
	The estimated substantial completion date was incorrectly listed as FY 2027/Q2 in the previous quarterly report. This has been updated to the correct date FY 2028/Q2.			

FY 2023 Project Status – 1 <sup>st</sup> Quarter					
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022				
Progress July 1, 2022 through September 30, 2022  Planning: Developed concept drawings and computations for Commonwealth, Ashby, Glebe. Provided HAZUS analysis for future grant funding. Began Four Mile Run Watershed-wide modeling efforts for future planning.	Design Contract awarded. Design stage kickoff 11/08/22. Consultant began data collection and survey work.				

Project Name	Large Capacity - Hooffs R	Large Capacity - Hooffs Run Culvert Bypass					
Org(s)	52413200	,					
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
13.15	\$10,787,000	\$0	\$10,787,000	\$0	\$0	\$10,787,000	\$48,528,200
Stakeholder Department(s)	35 - Project Implementat	tion					
	This project includes the flooding issues associate Hooffs Run Culvert. The pthe south, and may include under varying	ed with the Hooffs Rui project concept and d	n Culvert by creating lesign will consider a	a bypass for Timber Bra new bypass culvert to c	inch in a new culvert t arry flows from Timbe	o remove that flow fro r Branch, generally ald	m the existing ong Russell Road to

	Project Status	<b>Estimated Substantial Completion</b>	Estimated Project Cost	
FY 2022 4th Quarter	Planning/Design	FY 2028/Q3	\$60.0 M	
FY 2023 1st Quarter	Planning/Design	FY 2028/Q3	\$60.0 M	
	The estimated substantial completion date was incorrectly listed as FY 2027/Q3 in the previous quarterly report. This has been updated to the correct date FY 2028/Q3.			

FY 2023 Project Status – 1 <sup>st</sup> Quarter					
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022				
Contract negotiations began with consultant in early Sep.	City provided feedback on price proposal and received 2nd submission. City to review and provide feedback.				

Project Name	Strawberry Run Stream F	Strawberry Run Stream Restoration					
Org(s)	52412834				_		
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
13.29	\$972,727	\$800,000	\$1,772,727	\$160,714	\$684,630	\$927,384	\$0
Stakeholder Department(s)	35 - Project Implementat	tion					
	Urban stream restoration Bay as enforced through degraded (and continuall and stream bed. Per City staff conducts extended	the City's Municipal S y degrading) urban st r Council direction at	Separate Storm Sewe tream corridor and st	er System (MS4) General abilization of critical sar	l Permit. Additional pro nitary and storm sewer	oject goals included s infrastructure within	tabilization of the the stream corridor

	Project Status	Estimated Substantial Completion	Estimated Project Cost	
FY 2022 4th Quarter	Planning/Design	FY 2024/Q3	\$2.5 M	
FY 2023 1st Quarter	Planning/Design	FY 2026/Q1	\$2.5 M	
Notes/Comments	Current public engagement process and consensus on alternative design method will cause delays in design completion which will result in the construction completion date to be pushed out.			

FY 2023 Projec	t Status – 1 <sup>st</sup> Quarter
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022
City Manager/Staff/Consultants presented at Stream Engagement Workshop on 9/10/2022. Staff continued working with consultant to engage the community.	Staff continued working with consultant to engage the community, address public comments and host small workgroup sessions.

Project Name	Taylor Run Stream Resto	aylor Run Stream Restoration					
Org(s)	52412833						
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
13.31	\$2,430,289	\$2,255,000	\$4,685,289	\$181,260	\$774,558	\$3,729,472	\$0
Stakeholder Department(s)	35 - Project Implementa	tion					
	Urban stream restoration project to address the state and federal mandates of the Chesapeake Bay Total Maximum Daily Load (TMDL) to clean up the Bay as enforced through the City's Municipal Separate Storm Sewer System (MS4) General Permit. Additional project goals included stabilization of the degraded (and continually degrading) urban stream corridor and stabilization of critical sanitary and storm sewer infrastructure within the stream corridor and stream bed. Per City Council direction at the 4/27/2021 Legislative session, implementation of the current design for the project is 'paused' while staff conducts extended public engagement.						

	Project Status	Estimated Substantial Completion	Estimated Project Cost		
FY 2022 4th Quarter	Planning/Design	FY 2024/Q2	\$4.5 M		
FY 2023 1st Quarter	Planning/Design	FY 2026/Q1	\$4.5 M		
	Current public engagement process and consensus on alternative design method will cause delays in design completion which could delay construction procurement.				

FY 2023 Project Status – 1 <sup>st</sup> Quarter					
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022				
Staff continued working with consultant on the engagement process. The three alternative stream designs were created and shared with stakeholders.	Staff to continue working with consultant on the engagement process. The alternative stream designs to be discussed and build consensus among stakeholders.				

Project Name	Transit Corridor "B" - Duk	e Street					
Org(s)	58412440; 58412841						
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
11.21	\$4,190,000	\$8,000,000	\$12,190,000	\$1,720,008	\$1,007,547	\$9,462,445	\$75,000,000
Stakeholder Department(s)	41 - Transportation & En	vironmental Services					
	This project will include p Station and Landmark Ma conceptual design phase:	all. The project is anti	al design and constricipated to be implen	uction of a Bus Rapid Tranented in phases, which	ansitway along Duke S will be determined thr	Street between the Kil rough the Civic Engag	ng Street Metro ement and

	Project Status	Estimated Substantial Completion	Estimated Project Cost	
FY 2022 4th Quarter	Planning/Design	FY 2028/Q4	\$116.0 M	
FY 2023 1st Quarter	Planning/Design	FY 2028/Q4	\$87.0 M	
Notes/Comments	estimated project cost is updated to \$87m to reflect project phase that is currently funded. The project will construct within the awarded budget. The total ost has been updated to align with grant funding awarded for project; reduces overall estimated project cost to \$87M.			

FY 2023 Project S	Status – 1 <sup>st</sup> Quarter
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022
The project advanced with planning for the Fall 2022 engagement for FY23 Q2. The Advisory Group met in the summer to work on the outreach elements. The project team prepared for Phase II engagement month by providing information to the public about opportunities to participate.	The project team hosted 4 public meetings and 9 pop-up events in October. During this community input period, more than 1,700 provided feedback. The Advisory group met to consider the feedback and narrow down corridor alternatives for analysis and future consideration.

Project Name	Transit Corridor "C" - Wes	st End Transitway					
Org(s)	50412093; 58412523						
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
11.22	\$5,448,239	\$12,300,388	\$17,748,627	\$1,330,000	\$2,406,851	\$14,011,776	\$62,200,000
Stakeholder Department(s)	35 - Project Implementa	tion					
	This project will construc Arlington to the north. Th phases. Phase I consists within the Southern Towe	e alignment will run g of Transportation Sy	generally along Van D	orn and Beauregard str	reets. The project will	be designed and const	ructed in two

	Project Status	Estimated Substantial Completion	Estimated Project Cost
FY 2022 4th Quarter	Planning/Design	FY 2028/Q1	\$73.0 M
FY 2023 1st Quarter	Planning/Design	FY 2028/Q1	\$73.0 M
Notes/Comments	N/A		

FY 2023 Project S	Status – 1 <sup>st</sup> Quarter
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022
	Anticipated September 30, 2022 through December 31, 2022  The Kick-off meeting, Surveying and other data gathering tasks are anticipated to begin.

Project Name	Complete Streets						
Org(s)	51411829; 5141300	6					
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
11.28	\$10,651,046	\$744,001	\$11,395,047	\$461,106	\$9,735,357	\$1,198,584	\$8,339,400
Stakeholder Department(s)	41 - Transportation &	Environmental Service	S				
Project Description	This program funds ca on-street bicycle faciliti				ion network, including	sidewalks, curbs, ped	estrian crossings,

	Project Status	Estimated Substantial Completion	Estimated Project Cost
FY 2022 4th Quarter	Implementation	On-Going Program	\$1.5 M
FY 2023 1st Quarter	Implementation	On-Going Program	\$0.7 M
Notes/Comments	N/A		

FY 2023 Project	Status – 1 <sup>st</sup> Quarter
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022
Progress FY23 Q1 included, but is not limited to:  - Completed Rayburn-Reading Complete Streets Project  - Achieved final design for Potomac Ave/Glebe Rd intersection improvements  - Identified locations and made progress on procurement for speed cameras in school zones  - Finalized planning, community outreach, and Council approval for Polk Avenue Sidewalk Project  - Awarded contract for MWCOG-supported Safe Routes to School Walk Audits Phase 2 project  - Substantially completed planning and conceptual design for Mount Vernon Avenue North project  - Submitted grant application for Safe Streets and Roads for All program (high-crash intersection audits)	Progress in FY23 Q2 included, but is not limited to:  - Achieved 60% design for Lynhaven Neighborhood Slow Zone  - Completed Monticello Blvd Complete Streets Project  - Reduced posted speed limit and school zone speed limit on multiple corridors  - Approved ordinance authorizing speed cameras in school zones  - Executed speed camera contract  - Completed installation of speed feedback signs on select corridors  - Awarded contract for MWCOG Regional Roadway Safety Program project for Duke St/Route 1 High Crash Intersection Audits and held kickoff meeting  - Advanced design concepts and initiated detailed design for Duke St Turn Calming project  - Initiated planning and outreach for Green St Sidewalk Project  - Held kickoff meeting and initiated data gathering for SRTS Walk Audits Phase II  - Completed Leslie Ave Sidewalk design and executed public access easement  - Implemented spot pedestrian mobility and access improvements on Dawes Ave

Project Name	DASH Facility Expansion	DASH Facility Expansion					
Org(s)	50413033; 5841328	8					
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
11.10	\$3,553,154	\$3,421,000	\$6,974,154	\$205,229	\$492,711	\$6,276,214	\$4,209,000
Stakeholder Department(s)	41 - Transportation & Environmental Services						
	zero-emission electric	bus fleet and to purcha	ase 26 new buses for	ransit Facility to accom expanded DASH service on of the current transi	es. The project has thre		

	Project Status	Estimated Substantial Completion	Estimated Project Cost
FY 2022 4 <sup>th</sup> Quarter	Planning/Design	FY 2025/Q4	\$35.1 M
FY 2023 1 <sup>st</sup> Quarter	Planning/Design	FY 2025/Q4	\$9.0 M
Notes/Comments	N/A		

FY 2023 Project Status – 1 <sup>st</sup> Quarter				
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022			
Work started on 30% Design documents.	Work will continue to progress on 30% Design documents.			

Project Name	King Street Metrorail S	King Street Metrorail Station Area Improvements					
Org(s)	51411826; 5141184	5					
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
	\$18,094,836	\$0	\$18,094,836	\$2,798,953	\$14,983,259	\$312,624	\$0
Stakeholder Department(s)	35 - Project Implementation						
Project Description	This project will comple efficiently and more sa		op and current kiss-ar	nd-ride lot to better acco	ommodate pedestrians	, cyclists, vehicles, an	id buses more

	Project Status	Estimated Substantial Completion	Estimated Project Cost
FY 2022 4th Quarter	Pending Close-Out	FY 2022/Q4	\$14.3 M
FY 2023 1st Quarter	Close-Out	FY 2023/Q1	\$14.3 M
Notes/Comments	N/A		

FY 2023 Project Status – 1 <sup>st</sup> Quarter					
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022				
Project reached substantial completion and acceptance. Excluding Close-out documentation and invoicing. Project is completed and open to the public	The project is anticipated to be closed-out and fully completed by 12/31				

Project Name	Potomac Yard Metrora	Potomac Yard Metrorail Station					
Org(s)	50411784; 5041219	9; 58412470					
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
11.15	\$320,734,811	\$64,560,000	\$385,294,811	\$1,090,339	\$288,970,833	\$95,233,639	\$0
Stakeholder Department(s)	35 - Project Implemen	35 - Project Implementation					
	This project provides s this time.	is project provides studies, planning, and construction of a new Metrorail infill station at Potomac Yard. Active construction of the station is underway at					

	Project Status	Estimated Substantial Completion	Estimated Project Cost	
FY 2022 4th Quarter	Implementation	FY 2023/Q2	\$370.0 M	
FY 2023 1st Quarter	Implementation	FY 2023/Q4	\$370.0 M	
Notes/Comments	WMATA announced in December 2022, the station would not be opened for revenue service until May 2023.			

FY 2023 Project S	Status – 1st Quarter
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022
Active construction continued on all elements of the project. In September WMATA began the blue line shut down to allow for the tracks to be cut over and connected to the new track alignment through the station. During this time WMATA begin conducting systems testing. In late September WMATA announced the station opening would be delayed until 2023. Staff continued to work with National Park Service (NPS) on the Land Exchange. Project updates were provided by the City and WMATA through PYMIG meetings and postings. Staff continued to monitor in coordination with WMATA, the contractor's construction schedule and evaluation of project change orders. Staff attended and actively participated in executive meetings and site walks with WMATA and contractor.	Active construction continued with significate advancements being made to the elevators, escalators, displays, lighting, and platforms. WMATA completed the cut over and systems testing in mid-October at which time trains began running through the station but not stopping. WMATA announced in late December the station would not be opened for revenue service until May 2023. Staff continued monitoring in coordination with WMATA, the contractor's construction schedule and evaluating project change orders. Staff attended and actively participated in executive meetings and site walks with WMATA and PYC. NPS began their forty-five day public noticing period in mid-November for the exchange of property. NPS will provide property in Alexandria to build and operate the metro station in exchange for two parcel identified by NPS in Prince William County. Staff continued to provide updates to the public through PYMIG.

Project Name	Intelligent Transportation	ntelligent Transportation Systems (ITS) Integration					
Org(s)	49411772; 49412622;	9411772; 49412622; 49412632; 49412726; 4941CU02					
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
11.46	\$9,424,668	\$8,219,572	\$17,644,240	\$2,597,085	\$5,805,824	\$9,241,331	\$2,985,400
Stakeholder Department(s)	35 - Project Implementation						
	This is a multiphase project that funds the design and deployment of the Intelligent Transportation Systems (ITS). Phase I of this project included the installation of a transportation control center at Business Center Drive, traffic cameras at strategic locations throughout the City and a broadband ber-optic communications network connecting the cameras to the control center. Phase II, now complete, built onto Phase I by adding cameras and expanding the fiber optic communications network. Phase III design is complete, and the project has been advertised. Phase IV entered into the design hase in late 2020. Phase IV will add additional conduit/fiber optics, cameras, and additional monitoring capabilities. Phase V's scope is being developed and refined.						

	Project Status	<b>Estimated Substantial Completion</b>	Estimated Project Cost
FY 2022 4th Quarter	Planning/Design	FY 2025/Q2	\$14.4 M
FY 2023 1st Quarter	Planning/Design	FY 2025/Q2	\$14.4 M
Notes/Comments	N/A		

Progress July 1, 2022 through September 30, 2022  Phase III went out to bid and the only bid came back at double the project budget so the bid was cancelled. The project scope was reduced and submitted to VDOT for approval	FY 2023 Project S	Status – 1 <sup>st</sup> Quarter
Phase III went out to bid and the only bid came back at double the project budget so the bid was cancelled. The project scope was reduced and submitted to VDOT for approval	Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022
	Phase III went out to bid and the only bid came back at double the project budget so the	Gaining VDOT approval to rebid this project

Project Name	Eisenhower Avenue Ro	padway Improvements					
Org(s)	51411821						
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
11.56	\$12,239,909	\$0	\$12,239,909	\$2,502,640	\$9,340,651	\$396,618	\$0
Stakeholder Department(s)	35 - Project Implemen	35 - Project Implementation					
	econstruction of an additional westbound left turn lane and streetscape/sidewalks improvements from Mill Road to Holland Lane; revising Mill Road eceiving lanes to accept the dual left turns from Eisenhower Ave; converting the traffic circle at Eisenhower and Holland to a 'T' intersection; and repaving he road.						

	Project Status	Estimated Substantial Completion	Estimated Project Cost		
FY 2022 4th Quarter	Implementation	FY 2023/Q2	\$11.8 M		
FY 2023 1st Quarter	Implementation	FY 2023/Q4	\$11.8 M		
Notes/Comments	The estimated substantial completion date for this project was updated from FY 2023/Q2 to FY 2023/Q4. Construction work was delayed by the discovery of additional utility conflicts. The City and the contractor have identified a path forward on the identified conflicts.				

FY 2023 Project S	Status – 1 <sup>st</sup> Quarter
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022
Resolved utility conflicts at the southwest quadrant of Eisenhower Avenue's intersection with Mill Road by repairing a damaged fiber optic handhole and cables which allowed communication conduits to be lowered across Mill Rd. Concrete curb, sidewalk, and asphalt lane widening improvements resumed at the southwest quadrant of Eisenhower Avenue's intersection with Mill Road. BMP construction continued with the placement of granite coping curbs and soil backfilling.	coordinating drainage structure and traffic signal pole foundation adjustments. Traffic signal installations at Mill Road and Holland Lane are anticipated to continue.

Project Name	King & Beauregard Inte	ersection Improvements	3				
Org(s)	51411791						
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
11.61	\$18,079,510	\$1,200,000	\$19,279,510	\$52,351	\$10,122,935	\$9,104,225	\$1,100,000
Stakeholder Department(s)	35 - Project Implement	tation					
	in each direction on Kir the contractor during a	ng St., medians and a $f 1$	0' shared use path o wo-phase approach v	on portions of King Stree was developed to allow a	. intersection. Improvem t. In order to facilitate th a portion of the road imp	ne utility relocation a	nd avoid delays to

	Project Status	<b>Estimated Substantial Completion</b>	Estimated Project Cost
FY 2022 4th Quarter	Implementation	FY 2025/Q3	\$18.0 M
FY 2023 1st Quarter	Implementation	FY 2025/Q4	\$18.0 M
Notes/Comments	N/A		

FY 2023 Project S	Status – 1 <sup>st</sup> Quarter						
Progress July 1, 2022 through September 30, 2022	Anticipated September 30, 2022 through December 31, 2022						
Work on the design revision and prepare updated cost estimate.	Revise the design to make the intersection pedestrian friendly that is in line with City's Complete Street Guidelines.						

Project Name	Street Reconstruction	& Resurfacing of Major	Roads				
Org(s)	51412206; 5141251	7					
CIP Page #	Allocated Funding	Unallocated Funding	Appropriated Budget to-Date	Pending Payments to-Date	Expenditures to-Date	Project Balance	Planned Funding (FY 24-32)
11.64	\$51,440,677	\$9,127,672	\$60,568,350	\$1,421,421	\$42,152,976	\$16,993,953	\$56,310,000
Stakeholder Department(s)	41 - Transportation &	Environmental Services					
Project Description	This project provides for movement of people, g		ng and reconstruction	n of the City's 561 lane m	iles of paved streets to	ensure the safe and	d efficient

Please see the table on the following pages for the status of individual road segments included in this year's Street Repaving Program.

# FY 2023 Paving Program

X Completed

Anticipated Completion

Segment	Q1	Q2	Q3	Q4
E Abingdon Drive from Second Street to Slaters Lane/ W Abingdon Street from Second Street to End				
Callahan Drive from King Street to Duke Street			1	
Hume Avenue from Commonwealth Avenue to Richmond Highway	Х			
Wellington Road from Beverley Drive to Chalfonte Drive				
Farm Road from Beverley Drive to Circle Terrace				
Monticello Blvd from Cameron Mills to Russell Road	Х			
Diagonal from King Street to Dangerfield Road				
North and South Alfred Street from First Street to Church Street				
Cameron Mills Road from Virginia Avenue to Allison Street	Х			
Kentucky Avenue from Old Dominion Boulevard to Russell Road				
Alabama Avenue from Kentucky Avenue to Carolina Place	Х			
East and West Luray Avenue from West Braddock Avenue to Leslie Avenue	^		1	
Beverley Drive from Washington Circle to Valley Drive				
Allison Street from Valley Drive to Old Dominion Boulevard	Х			
	X			
Burgess Avenue Entire Length (Exclude Service Road) Aspen Street from Landover Street to Russell Road (Exclude Service Road)	^			
	V			
Guthrie Avenue from Landover Street to Mosby Street (Exclude Service Road)	X			
Holly Street from Aspen Street to West Mt Ida Avenue	X			
Birch Street from Holly Street to Russell Road	X		<b>.</b>	
Pine Street from Holly Street to Russell Road	X		<b>.</b>	
Anderson Lane from West Windsor Avenue to Richards Lane	Х			
Richards Lane from Anderson Lane to West Windsor Avenue				
North Garland Street from Fort Worth Avenue to End	Х			
Richenbacher Avenue from North Van Dorn Street to North Pickett Street				
South Gordon Street from Duke Street to Wheeler Avenue				
Venable Avenue from South Jordan Street to South Iris Street	Х			
Underwood Place from South Ingram Street to End				
South Ingram Street from Duke Street to Vermont Avenue	Х			
Juniper Place from N Jordan Street to End	Х			
Greenwood Place from Seminary Road to Circle	Х			
Knox Place (Entire Length)	Х			
Rutland Place from N Pickett Street to End	Х			
East and West Nelson Avenue from Russell Road to Leslie Avenue				
George Mason Place from Monticello Boulevard to End	Х			
Westminster Place from Monticello Boulevard to End	Χ			
Usher Avenue from South Floyd Street to South Early Street	Χ			
King James Place from Seminary Road to End	X			
Eisenhower Avenue from Mill Road to Holland Lane				
North Howard Street from North Jordan Street to Raleigh Avenue	Х			
West Braddock Road from King Street to Russell Road				
Gibbon Street from South Payne Street to South Union				
John Carlyle Street from Eisenhower Avenue to Duke Street				
Quantrell Avenue from Lincolnia Road to Beauregard Street				
Templeton Place from Fort Williams Parkway to End				
Bennett Street from Saylor Place to End				
Saylor Place (Entire Length)				
Sterling Avenue from North Quaker Lane to End	ĺ			
Englehardt Lane from Jamieson Avenue to End				
Florence Drive from West Glebe Road to End				
Four Mile Road from Mount Vernon Avenue to Florence Drive	1			
Reinekers Lane from Diagonal Road to Duke Street	1			
Coventry Lane from North Quaker Lane to End				
Total y Tanto non notal galate. Tanto to Ena	1			1

# FY 2023 Paving Program

X Completed

Anticipated Completion

Segment	Q1	Q2	Q3	Q4
Valley Drive from Preston Road to West Braddock Road	<u> </u>	۷Z	Q5	Q-T
Moss Place from Fort Worth Avenue to End				
Notabene Drive from Old Dominion Boulevard to Four Mile Road				
North Frost Street (Frazier Street) from Lawrence Avenue to Seminary Road				
South Floyd Street from Duke Street to Wheeler Avenue				
Edsall Road from South Van Dorn to Cameron Station Boulevard	.,			
Garden Drive, Usher Drive, Vermont Avenue	Х			
Jamieson Avenue from Andrews Lane to End				
Griffith Place from Fort Williams Parkway to End				
North Dearing Street from King Street to End				
Sanger Avenue from South Van Dorn Street to End				
Tower Court from South Whiting Street to End				
West Caton Avenue from Sanford Street to Commonwealth Avenue				
Albany Avenue from King Street to End				
Arell Court from Duke Street to End				
Calhoun Avenue from North Rosser Street to End				
Chelsea Court from Fort Williams Parkway to End				
Clermont Avenue from Eisenhower Avenue to End				
Cockrell Avenue from Duke Street to End				
East and West Oak Street from Mount Vernon Avenue to Russell Road				
East Uhler Avenue from Mount Vernon Avenue to Commonwealth Avenue				
Farrington Avenue from South Van Dorn Street to the City Limit				
South 28th Street from King Street to End				
Palmer Place from Polk Avenue End				
Pender Court from Palmer Place to End				
Hancock Avenue from West Braddock Road to End				
Key Drive from Francis Hammond Parkway to End (Roan Lane)				
Jackson Place from Woodland Terrace to Tyler Place				
La Salle Avenue from North Pickett to Juliana Place				
Longview Drive from Duke Street to End				
Loyola Avenue from North Howard Street to Stonebridge Road				
Mark Center Drive from Seminary Road to North Beauregard Street				
Maris Avenue from North Van Dorn Street				
North Quaker Lane from Duke Street to West Braddock Road				
Pommander Walk Street from Franklin Street to South Union Street				
Potomac Greens Drive from Slaters Lane				
Oueen Street from North West Street to North Union Street				
Raleigh Avenue Entire Length				
Richmarr Place from North Latham Street to End				
Rosecrest Avenue from West Custis Avenue to Russell Road				
Sunset Drive from King Street to Commonwealth Avenue	1	<del> </del>		
Surry Place from North Latham Street to End				
Suter Street from Earl Street to End	-	<u> </u>		
Sweeley Street from Duke Street to Colvin Street  Telept Place from North Pagers Street to Propert Place				
Talbot Place from North Pegram Street to Prospect Place				
East and West Glendale Avenue from Leslie Avenue to West Timber Branch Parkway				
Vassar Road from Cambridge Road to End (Vassar Place)				
South Washington Street from I-395 to Duke Street				
North Washington Street from Cameron Street to First Street				
King Street from Janneys Lane to Dangerfield Road		ļ		
Duke Street from Dulany Street to South Patrick Street				

ıotaı

# Category 2 & 3 Projects Financial Summary

		AU		T-4-1	IV. t. B.t.	F	Total	Committed	T-4-1 4	Planned Future
CID Section / Project	Broinet Status	Allocated Budget	Unallocated Budget	Total Appropriation	Life-to-Date Expenditures	Encumbrances/ Requisitions	Committed or Expended (\$)	or Expended	Total Available Balance	Funding (FY 23 - 31)
CIP Section/Project	Project Status	Duuget	buuget	Арргорпаціон	Expenditures	Requisitions	or Expended (5)	(%)	Dalatice	(F1 23 - 31)
Community Development Citywide Street Lighting	Planning/Design	2,660,501	445,800	3,106,301	2,022,333	44,158	2,066,491	66.5%	1,039,810	262,100
	Planning/Design	1,156,199	675,310	1,831,509	1,135,637	44,136	1,135,637	62.0%	695,872	2,930,000
Environmental Restoration Office of Historic Alexandria Waterfront Museum Feasibility Study		125,000	075,510	125,000	1,133,637	-	1,133,037	0.0%	125,000	2,930,000
Oronoco Outfall Remediation Project	Planning/Design Implementation	11,753,325	2,986,000	14,739,325	10,783,487	565.240	11,348,726	77.0%	3,390,599	8,750,000
Public Art Acquisition	Implementation	1,655,000	1,232,335	2,887,335	1,065,483	256,000	1,321,483	45.8%	1,565,852	4,500,000
Transportation Signage & Wayfinding System	Planning/Design	2,317,000	1,232,333	2,317,000	1,709,978	227,063	1,937,042	83.6%	379,958	4,500,000
Waterfront Small Area Plan Implementation (w/ Construction Funding)	Planning/Design	17,950,232	58,754,186	76,704,418	11,558,614	1,515,021	13,073,635	17.0%	63,630,783	48,200,000
Community Development Total	Flatifilitg/ Design	37,617,257	64,093,631	101,710,888	28,275,532	2,607,482	30,883,014	30.4%	70,827,874	64,642,100
IT Plan		31,011,231	04,093,031	101,710,000	20,210,002	2,007,402	30,003,014	30.470	10,021,014	04,042,100
AJIS System	Implementation	6,153,896	9,466,117	15,620,013	3,950,978	586,014	4,536,992	29.0%	11,083,021	3,076,000
Business Tax System/Reciprocity Contractor System	Implementation	975,595	249,000	1,224,595	721,712	14,120	735,832	60.1%	488,763	3,070,000
Computer Aided Dispatch (CAD) System Replacement	Implementation	16,039,351	1,998,000	18,037,351	15,415,694	283,593	15,699,288	87.0%	2,338,063	6,100,000
Computerized Maintenance Management System (CMMS)	Initiation	10,033,331	325,000	325,000	15,415,054	200,000	13,033,200	0.0%	325,000	165,600
Council Chamber Technology Upgrade	Initiation	450,000	650,000	1,100,000	344,186		344,186	31.3%	755,814	630,000
Courtroom Trial Presentation Technology	Planning/Design	427,809	160,000	587,809	171,080	150,191	321,271	54.7%	266,538	50,000
DCHS Integrated Client Information System	Planning/Design	421,003	500,000	500.000	171,000	130,131	321,211	0.0%	500,000	1,200,000
Document Imaging	Implementation	2.224.375	180,000	2,404,375	2.158.284	_	2.158.284	89.8%	246,091	120,000
Electronic Citations Implementation	Implementation	420,000	100,000	420,000	43,460	87,790	131,250	31.3%	288,750	120,000
Electronic Government/Web Page	Planning/Design	1,629,826	433.370	2,063,196	1,380,882	68.308	1,449,190	70.2%	614,006	1,450,000
Emergency 911 Phone System Upgrade	Pending Close-Out	1,550,000	405,000	1,955,000	1,329,730	-	1,329,730	68.0%	625,270	1,400,000
EMS Records Management System	Planning/Design	597,500		597,500	187,831	30,669	218,500	36.6%	379,000	
Enterprise Camera System	Initiation	50,000	60,000	110,000	20.,002	-		0.0%	110,000	
Enterprise Collaboration	Implementation	705,545	231,100	936,645	608,186	73,626	681,812	72.8%	254,833	270,000
Enterprise Maintenance Mgmt System	Implementation	369,400	120,000	489,400	368,667	70,020	368,667	75.3%	120,733	120,000
Enterprise Resource Planning System	Implementation	3,933,312	130,000	4,063,312	3,201,245	700,371	3,901,616	96.0%	161,696	510,000
Enterprise Service Catalog	Implementation	220,000	40,000	260,000	213,997	. 00,0.2	213,997	82.3%	46,003	360,000
Fire Emergency Operations Center Technology	Initiation		66,000	66,000		_		0.0%	66,000	305,000
Fleet Management System	Implementation	76,326	63,674	140,000	32,649	42,434	75,083	53.6%	64,917	-
Impound Lot System Replacement	Initiation		200,000	200,000				0.0%	200,000	
Infrastructure Management System	Initiation	552,000	,	552,000	389.213	_	389,213	70.5%	162,787	
IT Enterprise Management System	Implementation	460,000	50,000	510,000	357,759	_	357,759	70.1%	152,241	120,000
Library LAN/WAN Infrastructure	Pending Close-Out	55,461	-	55,461	55,461	_	55,461	100.0%		-
Library Public Access Computers and Print Mgmt System	Implementation	45,000	80,500	125,500	44,612	_	44,612	35.5%	80,888	113,200
Library Scanning Equipment & DAMS	Implementation	60,400	-	60,400	73,339	_	73,339	121.4%	(12,939)	170,400
Library Self-Service Stations/Equipment	Close-Out	158,296	_	158,296	158,296	-	158,296	100.0%	-	.,
Migration of Integrated Library System to SAAS Platform	Initiation	42,000	166,100	208,100	41,327	-	41,327	19.9%	166,773	587,700
Municipal Fiber	Implementation	16,199,984	3,276,526	19,476,510	9,991,804	6,589,372	16,581,176	85.1%	2,895,334	3,352,000
OHA Point-of-Sale System Replacement	Initiation	200,000	93,100	293,100	-	-	-	0.0%	293,100	108,700
OHA Records Management System Replacement	Pending Close-Out	105,000	· -	105,000	109,797	1,275	111,073	105.8%	(6,073)	141,300
Parking Citation System Replacement	Pending Close-Out	275,000	135,000	410,000	211,769	31,500	243,269	59.3%	166,731	-
Personal Property Tax System	Implementation	1,237,000	1,355,039	2,592,039	772,631	199,009	971,640	37.5%	1,620,399	600,000
Phone, Web, Portable Device Payment Portals	Pending Close-Out	175,000	125,000	300,000	95,025	-	95,025	31.7%	204,975	225,000
Project Management Software	Implementation	72,000	163,000	235,000	70,423	-	70,423	30.0%	164,577	150,000
Radio System Upgrade	Implementation	2,917,576	2,551,371	5,468,947	2,634,079	226,881	2,860,960	52.3%	2,607,987	6,262,000
Real Estate Account Receivable System	Planning/Design	1,635,000	-	1,635,000	1,479,161	43,855	1,523,016	93.2%	111,984	375,000
Real Estate Assessment System (CAMA)	Pending Close-Out	295,000	45,000	340,000	175,503	-	175,503	51.6%	164,497	135,000
Recreation Database System	Implementation	150,550	309,450	460,000	38,700	72,560	111,260	24.2%	348,740	90,000
Remote Access	Implementation	833,000	510,000	1,343,000	501,059	11,246	512,304	38.1%	830,696	1,050,000
IT Plan Total	·	61,291,202	24,137,347	85,428,549	47,328,538	9,212,815	56,541,354	66.2%	28,887,195	27,836,900
Public Buildings										
Archives Public Records and Archaeology Storage Expansion	Implementation	150,000	-	150,000	68,139	-	68,139	45.4%	81,861	-
Beatley Building Envelope Restoration	Implementation	1,864,421	-	1,864,421	404,665	1,393,706	1,798,371	96.5%	66,050	-
Burke Library First Floor Reuse	Initiation	284,420	625,000	909,420	9,419	-	9,419	1.0%	900,001	-
City Hall Renovation and HVAC Replacement	Planning/Design	9,851,829	3,500,000	13,351,829	6,213,790	4,197,804	10,411,594	78.0%	2,940,235	70,095,500
•		•								ı

ıotaı

# Category 2 & 3 Projects Financial Summary

							Total	Committed		Planned Future
		Allocated	Unallocated	Total	Life-to-Date	Encumbrances/	Committed	•	Total Available	Funding
CIP Section/Project	Project Status	Budget	Budget	Appropriation	Expenditures	Requisitions	or Expended (\$)	(%)	Balance	(FY 23 - 31)
Courthouse/PSC Security System Upgrade	Pending Close-Out	3,340,771		3,340,771	3,319,337	17,463	3,336,800	99.9%	3,971	5,313,100
DASH Upper Deck Repairs	Initiation	16,954	2,985,000	3,001,954	1,954	-	1,954	0.1%	3,000,000	-
DCHS Consolidation & Relocation	Implementation	36,387,549	61,218,000	97,605,549	26,166,465	865,913	27,032,378	27.7%	70,573,171	-
Fire Station 208 Replacement	Initiation	257	250,000	250,257	256	-	256	0.1%	250,001	23,351,300
Freedom House Restoration	Planning/Design	430,488	2,175,176	2,605,664	32,702	162,213	194,915	7.5%	2,410,749	846,000
Market Square Plaza and Garage Structural Repairs	Initiation	1,503,481	8,993,300	10,496,781	420,594	42,152	462,747	4.4%	10,034,034	4,957,000
Minnie Howard Campus Project	Implementation	12,152,436	609	12,153,045	59,745	-	59,745	0.5%	12,093,300	
New Burn Building	Planning/Design	736,421	-	736,421	180,367	229,903	410,270	55.7%	326,151	3,015,900
Parking at 200 N Union Street	Initiation	300,000	-	300,000	9,540	13,160	22,700	7.6%	277,300	-
Preventative Maintenance Systems and Staffing Study	Implementation	350,000	4 040 000	350,000	43,923	79,327	123,250	35.2%	226,750	-
PSC Fuel Station Refurbishment	Planning/Design	200,000	1,018,600	1,218,600	9,508	103,577	113,085	9.3%	1,105,515	-
Tactical Training Space	Implementation	309,215	-	309,215	95,171	444.000	95,171	30.8%	214,044	- 0000 0000
Witter/Wheeler - Fuel Island Renovation	Planning/Design	600,000	500,000	1,100,000	14,762	114,969	129,731	11.8%	970,269	2,000,000
Witter/Wheeler Campus Planning Public Buildings Total	Implementation	611,806 69,090,048	710,000 81,975,685	1,321,806 151,065,733	341,127 37,391,462	20,800 7,240,989	361,927 44,632,451	27.4% 29.5%	959,879 106,433,282	14,576,800 124,155,600
Recreation & Parks		69,090,048	61,975,065	131,063,733	37,391,462	1,240,969	44,032,431	29.5%	100,433,262	124,155,600
Athletic Field Improvements (incl. Synthetic Turf)	Implementation	9,945,238	804,000	10,749,238	6,982,010	66,898	7,048,907	65.6%	3,700,331	21,251,600
Braddock Area Plan Park	Initiation	615,781	1,930,426	2,546,207	608,926	00,000	608,926	23.9%	1,937,281	21,201,000
Citywide Parks Improvements Plan	Planning/Design	12,396,879	10,000	12,406,879	895,632	1,253,707	2,149,339	17.3%	10,257,540	764,800
Douglas MacArthur School - Recreation & Parks Programming Space	Implementation	2,004,675	10,000	2,004,675	4,674	1,475,439	1,480,113	73.8%	524,562	704,000
Douglass Cemetery Restoration	Planning/Design	2,004,073	240,000	240,000	7,017	1,470,400	1,400,113	0.0%	240,000	2,865,000
Fort Ward Management Plan Implementation	Planning/Design	1,187,825	200,000	1,387,825	384,086	66,800	450,886	32.5%	936,939	3,658,500
Four Mile Run Park Pedestrian Bridge Repair	Planning/Design	385,000	200,000	385,000	37,734	151,685	189,419	49.2%	195,581	5,000,000
Holmes Run Trail Repairs	Planning/Design	2,139,032	5,200,000	7,339,032	715,737	658,172	1,373,909	18.7%	5,965,123	
Neighborhood Pool Demolition and Conversion	Planning/Design	1,083,259	-	1,083,259	281,756	4,055	285,811	26.4%	797,447	_
Open Space Acquisition and Develop.	Implementation	20,358,789	1,298,006	21,656,795	20,284,552	.,000	20,284,552	93.7%	1,372,242	3,223,000
Patrick Henry Recreation Center	Planning/Design	7,259,986	-	7,259,986	6,456,907	105,781	6,562,688	90.4%	697,298	-
Patrick Henry Synthetic Turf Field and Outdoor Play Features	Planning/Design	3,150,000	1,000,000	4,150,000	1,379,669	64,102	1,443,771	34.8%	2,706,229	1,600,000
Recreation Center Market Response and Program Support	Planning/Design	50,000	-	50,000	-	0.,202		0.0%	50,000	-
Restroom Renovations	Initiation	1,110,000	790,800	1,900,800	714,691	_	714,691	37.6%	1,186,109	997,500
Robinson Terminal Promenade Railing	Implementation	500,000	-	500,000		232,799	232,799	46.6%	267,201	-
Torpedo Factory Space Programming Study	Planning/Design	774,748	955,000	1,729,748	127,589	270,813	398,402	23.0%	1,331,346	2,545,000
Warwick Pool Renovation	Initiation	2,770,000	-	2,770,000	2,684,445		2,684,445	96.9%	85,555	-,,
Windmill Hill Park Improvements	Planning/Design	7,009,171	5,646,100	12,655,271	6,196,104	745	6,196,849	49.0%	6,458,422	-
Old Town Pool	Planning/Design	1,474,400	1,474,400	2,948,800	-	-	-	0.0%	2,948,800	8,814,600
Recreation & Parks Total	- 3	74,214,783	19,548,732	93,763,515	47,754,513	4,350,995	52,105,508	55.6%	41,658,007	45,720,000
Sanitary Sewers										
Citywide Sewershed Infiltration & Inflow	Planning/Design	13,903,038	6,125,000	20,028,038	12,649,439	219,037	12,868,476	64.3%	7,159,562	-
Combined Sewer Assessment & Rehabilitation	Planning/Design	8,005,000	3,500,000	11,505,000	3,222,602	3,945,128	7,167,730	62.3%	4,337,270	4,130,000
Holmes Run Trunk Sewer	Planning/Design	3,365,000	5,637,000	9,002,000	2,656,911	83,600	2,740,511	30.4%	6,261,489	(0)
Sanitary Sewer Asset Renewal Program	Planning/Design	7,060,312	7,000,000	14,060,312	1,136,277	2,145,583	3,281,860	23.3%	10,778,452	31,500,000
Sanitary Sewers Total		32,333,350	22,262,000	54,595,350	19,665,229	6,393,348	26,058,577	47.7%	28,536,773	35,630,000
Stormwater Management										
Four Mile Run Channel Maintenance	Implementation	3,943,581	468,300	4,411,881	534,898	82,944	617,842	14.0%	3,794,039	5,351,300
Green Infrastructure	Planning/Design	1,699,093	766,500	2,465,593	490,404	869,465	1,359,869	55.2%	1,105,724	1,549,600
Large Capacity - Commonwealth Ave & E. Glebe and Ashby St & Glebe Rd	Planning/Design	8,227,955	26,407,300	34,635,255	114,955	-	114,955	0.3%	34,520,300	12,632,800
Large Capacity - Hooffs Run Culvert Bypass	Planning/Design	10,787,000	-	10,787,000	-	-	-	0.0%	10,787,000	48,528,200
Stormwater Utility Implementation	Planning/Design	1,551,200	122,000	1,673,200	1,215,685	82,160	1,297,845	77.6%	375,355	-
Strawberry Run Stream Restoration	Planning/Design	972,727	800,000	1,772,727	684,630	160,714	845,343	47.7%	927,384	-
Taylor Run Stream Restoration	Planning/Design	2,430,289	2,255,000	4,685,289	774,558	181,260	955,817	20.4%	3,729,472	-
Braddock and West Flood Management		198,000	198,000	396,000	-	-	-	0.0%	396,000	-
Stormwater Management Total	Initiation									
	Initiation	29,809,845	31,017,100	60,826,945	3,815,129	1,376,542	5,191,671	8.5%	55,635,274	68,061,900
Transportation: High Capacity Transit Corridors		29,809,845	31,017,100	60,826,945		1,376,542			55,635,274	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
	Initiation  Initiation  Planning/Design				3,815,129 19,458,161 1,007,547	1,376,542 - 1,720,008	5,191,671 19,458,161 2,727,555	8.5% 65.2% 22.4%	55,635,274 10,395,582	68,061,900 10,000,000 75,000,000

# Category 2 & 3 Projects Financial Summary

Part								Total	lotal Committed		Planned Future
Page			Allocated	Unallocated	Total	Life-to-Date	Encumbrances/			Total Available	
Interpretation High Disposity Printed Controls   147,000   150,0	CIP Section/Project	Project Status							•		(FY 23 - 31)
Temperateristic New Nationard   147,000   14	, , , ,	·		12.300.388	17.748.627	2.406.851	1.330.000	3.736.851		14.011.776	62,200,000
Instigration: Non-Mercerord   Penning/Design   Penning/		<u> </u>	33,235,566	26,556,804	59,792,370	22,872,560	3,050,008	25,922,568	43.4%	33,869,802	147,200,000
Sovice Printing at Turnant   Planning Design   68,086   119,137   1,193,37   498,98   1,935											
Complete Sterets   Implementation   10.051.046   11.389.047   978.357   461.106   10.194.643   8.85%   1.195.584   8.389.006   8.75%   1.195.584   8.389.006   1.000.000   1	Access Improvements at Landmark	Planning/Design	-	513,000	513,000	-	-	-	0.0%	513,000	6,301,600
Complete Sterets   Implementation   10.651.048   1.136.047   9.736.357   46.106   10.194.643   26.95   26.95   3.205.   M. Vernon Avenue North Complete Stretes   Planning Design   1.124.645   2.546.000   1.000.000   1.00	Bicycle Parking at Transit	Planning/Design	618.085	· -	618.085	119.137	-	119.137	19.3%	498.948	-
Duke Stret and West Taylor from Safety Improvements	· · · · · · · · · · · · · · · · · · ·			744.001		9.735.357	461.106	10.196.463	89.5%	1.198.584	8,339,400
M. Vernon Awenie North Complete Streets   Planning/Design   1,000,000   1,000,000   1,40,008   38,752   180,760   213   5692,340   1,000,000   1,000	·	•									3,205,000
M. Venno Trail & East Allrington   Planning/Design   14,4066   5,000,40   6,250,156   648,432   222,238   907,070   1.555, 543,088   2.168.				-		-	-	-			1,000,000
Did Cameron Flutt Trail	Mt. Vernon Trail @ East Abingdon		850,000	-	850,000	144,008	36,752	180,760	21.3%	669,240	-
Seminary & Neward Safety Improvements   Initiation   377,990   377,990   377,990   377,990   50,432   783,333   33.3%   56,667   783,001   50,432   783,333   33.3%   56,667   783,001   50,432   783,333   33.3%   56,667   783,001   50,432   783,333   33.3%   56,667   783,001   50,432   783,333   33.3%   56,667   783,001   50,432   783,333   33.3%   56,667   783,001   50,432   783,333   33.3%   56,667   783,001   50,432   783,333   33.3%   50,667   783,001   50,432   783,333   33.3%   50,667   783,001   50,432   783,333   33.3%   50,667   783,001   50,432   783,333   33.3%   50,667   783,001   50,432   783,333   33.3%   50,667   783,001   50,432   783,333   33.3%   50,667   783,001   50,432   783,333   33.3%   50,667   783,001   50,432   783,333   33.3%   50,667   783,001   50,432   783,333   33.3%   50,667   783,001   50,432   783,333   33.3%   50,667   783,001   50,432   783,333   33.3%   50,667   783,001   50,432   783,333   33.3%   50,667   783,001   50,432   783,333   33.3%   50,667   783,001   50,432   783,333   50,448   50,447   50,4	_			5.000.462			222.238	907.070	14.5%	5.343.088	2,168,000
Transportation Master Plant Update						-		-			_,,
Van Dorry Beauregard Beyole Facilities   Panning/Design   440,00   3,216,569   3,676,869   246,382   194,468   440,840   12,0%   3,335,002   2,046, Transportation: Nor-Motorized Transp	, , ,		840.000	-	- ,	732.901	50.432	783.333		- ,	-
South Patrick Street Median Improvements   16,793,672   13,35,000	i i		1	3.216.569							_
Transportation: Non-Motorized Total   18,793,672   13,733,022   30,526,684   18,16,673   18,578,22   13,674,396   44,8%   16,852,296   23,060.	, , ,		_	-, -,							2,046,000
Transportation Non-Motorized Transportation   Deanning/Design   100.000   100.000   100.000   100.000   2.287.	·		16.793.672			11.816.573	1.857.823	13.674.396			23,060,000
Lower King Street Street Closure   Planning/Design   100.000   100.000   -   -   0.0%   100.000   0.2287.	•		-,,-	-,,-	,,	,,	, ,	-,- ,		-,,	-,,
Transportation: Non-Motoreed Transportation Total   100,000   100,000   100,000   2,287,000   100,000   2,287,000   100,000	i i	Planning/Design	100.000	_	100.000	_	-	-	0.0%	100.000	2,287,000
Transportation: Public Transit   Planning/Design   1.238,000   1.238,000   259,392   809,969   1.069,361   86.4%   168,639   1.069,361   0.06   0.0		<u> </u>	100.000		100.000	-	-	-	0.0%	100.000	2,287,000
Access to Transit					,					,	, - ,
DASH Fleat Expansion   Planning/Design   1,05.53.154   3,421,000   6,974,154   492,711   205,229   697,940   10,0%   6,276,214   4,209, DASH Fleat Expansion   Initiation   93,81   12,000,000   11,933,161   8,924,779   8,824,779   74,8%   30,08,382   29,190; DASH Scheduling Software   477,568   475,568   467,568   467,568   467,568   475,568	·	Planning/Design	1.238.000	_	1.238.000	259.392	809.969	1.069.361	86.4%	168.639	_
DASH Fleet Expansion		2 0		3.421.000					10.0%	6.276.214	4,209,000
DASH Scheduling Software   Planning/Design   477.568   5.726.314   6.838.772   549.911   252.538   802.448   11.77   6.036.324   11.12.488   5.726.314   6.838.772   549.911   252.538   802.448   11.77   6.036.324   11.12.488   5.726.314   6.838.772   549.911   252.538   802.448   11.77   6.036.324   11.12.488   5.726.314   11.12.488   5.726.314   11.12.488   5.726.314   11.12.488   5.726.314   11.12.488   11.											29,190,300
Elsenhower Metrorali Station Improvements   Planning/Design   1.112.458   5.726.314   6.838,772   549,911   252,538   802,448   11.776   6.036,324   700   75,750   75,750   75,750   76,750	· ·			_,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		-	467.568				
King Street Metrorali Station Area Improvements   Close-Out   18,094,836   14,983,259   2,798,953   17,782,212   98.3%   312,624		2 0		5.726.314		549.911		- ,		-,	-
Potomac Yard Metrorail Station   Implementation   320,734,811   64,560,000   385,294,811   288,970,833   1,090,339   290,061,173   75,3%   95,233,639   Transit Access & Amenities   Planning/Design   1,1773,169   6,146,100   2,836,235   2,352,591   46,11%   3,313,509   Transit Strategic Plan in Alexandria   Initiation   58,669   150,000   208,669   437,206,071   37,011,119   5,620,593   32,638,072   73,87   114,667,999   33,399.   Transportation: Public Transit Total   70,000   7,		0 0	1 ' '	-			- ,				-
Transit Access & Amenities   Planning/Design   4,372,931   1,773,169   6,146,100   2,830,235   2,356   2,832,591   46,1%   3,313,509   17ansportation: Public Transit Total   359,575,588   77,630,483   437,206,071   317,011,119   5,626,953   32,638,072   73,8%   14,567,999   33,399;   17ansportation: Funal Mobility   Transportation: Smart Mobility   Transporta			1 ' '	64 560 000							_
Transportation: Public Transit Strategic Plan in Alexandria   S. S. 669   150.000   208.669   S. 0.0%   208.669   Transportation: Public Transit Strate   S.		•									_
Transportation: Public Transit Total 359,575,588 77,630,483 437,206,071 317,011,119 5,626,953 322,638,072 73.8% 114,567,999 33,399; Transportation: Smart Mobility Broadband Communications Link Planning/Design 1,067,969 597,038 105,124 702,161 65.7% 365,808 Citywide Parking: Parking Technologies Planning/Design 150,000 1,710,169 1,860,169 78,845 18,001 96,846 5.2% 1,763,323 DASH Technology Planning/Design 150,000 1,710,169 1,860,169 78,845 18,001 96,846 5.2% 1,763,323 DASH Technology Planning/Design 9,424,668 8,219,572 17,644,240 5,805,824 2,597,085 8,402,909 47,67 9,241,331 2,985, Transportation Systems (ITS) Integration Planning/Design 9,424,668 8,219,572 17,644,240 5,805,824 2,597,085 8,402,909 47,67 9,241,331 2,985, Transportation Technologies Planning/Design 1,150,000 535,612 1,685,612 712,928 3,796 716,724 42,57 968,647 2,110,77 1,77 1,77 1,77 1,77 1,77 1,77 1,						_,,,,_,_,	_,,,,,	_,,,,,,,			_
Transportation: Smart Mobility Broadband Communications Link Citywide Parking Technologies DASH Technology DASH Technology District Date of Planning/Design DASH Technology District Date of Dat						317.011.119	5.626.953	322.638.072			33,399,300
Broadband Communications Link   Planning/Design   1,067,969   - 1,067,969   597,038   105,124   702,161   65.7%   365,808   Citywide Parking Fechnologies   Planning/Design   150,000   1,710,169   1,860,169   78,845   18,001   96,846   52.%   1,763,323   1,761,761   1,	•		, ,	,,	- ,,-	- ,- , -	-,,	,,.		,,	,,
Citywide Parking - Parking Technologies   Planning/Design   150,000   1,710,169   1,860,169   78,845   18,001   96,846   5.2%   1,763,323   1,763,323   1,763,123   1,765,12	Broadband Communications Link	Planning/Design	1.067.969	_	1.067.969	597.038	105.124	702.161	65.7%	365.808	-
DASH Technology	Citywide Parking - Parking Technologies	Planning/Design	150,000	1,710,169	1,860,169	78,845	18,001	96,846	5.2%	1,763,323	-
Intelligent Transportation Systems (ITS) Integration		0 0		-			-	150.000	100.0%	-	2,879,100
Traffic Adaptive Signal Control   Initiation   - 7,675,900   7,675,900     - 0.0%   7,675,900				8.219.572			2.597.085			9.241.331	2,985,400
Transit Signal Priority         Close-Out Transportation Technologies         1,255,491         -         1,255,491         686,844         -         686,844         54.7%         568,647         2,110,0           Transportation: Streets & Bridges         13,198,128         18,141,253         31,393,381         8,031,479         2,724,005         10,755,485         34.3%         20,583,896         10,179,37           Transportation: Streets & Bridges         City Standard Construction Specifications         Implementation         386,885         -         386,885         352,932         -         352,932         91.2%         33,953           East Glebe & Route 1         Initiation         -         350,000         350,000         -         -         0.0%         350,000         3,463,000           Eisenhower Avenue Roadway Improvements         Implementation         12,239,909         -         12,239,909         9,340,651         2,502,640         11,843,291         96.8%         396,618           I-395 Ramp at Duke Street         Planning/Design         1,630,000         1,630,000         1,920,000         19,985         1,312,765         1,512,750         46.4%         1,747,250         8,842,7           King & Beauregard Intersection Improvements         Implementation         18,079,51			_			-	-	-			-
Transportation Technologies         Planning/Design         1,150,000         535,612         1,685,612         712,928         3,796         716,724         42.5%         968,888         2,204,81           Transportation: Smart Mobility Total         13,198,128         18,141,253         31,339,381         8,031,479         2,724,005         10,755,485         34.3%         20,583,896         10,179,33           Transportation: Streets & Bridges         City Standard Construction Specifications         Implementation         386,885         -         386,885         352,932         -         352,932         91.2%         33,953           East Glebe & Route 1         Initiation         -         350,000         -         -         -         0.0%         350,000         3,463,000           Eisenhower Avenue Roadway Improvements         Implementation         12,239,909         -         12,239,909         9,340,651         2,502,640         11,843,291         96.8%         396,618           I-395 Ramp at Duke Street         Planning/Design         1,630,000         1,630,000         3,260,000         199,985         1,312,765         1,512,750         46.4%         1,747,250         8,842,250,00           King & Beauregard Intersection Improvements         Implementation         18,079,510 <td></td> <td></td> <td>1.255.491</td> <td>-</td> <td></td> <td>686.844</td> <td>_</td> <td>686.844</td> <td></td> <td></td> <td>2.110.000</td>			1.255.491	-		686.844	_	686.844			2.110.000
Transportation: Smart Mobility Total   13,198,128   18,141,253   31,339,381   8,031,479   2,724,005   10,755,485   34.3%   20,583,896   10,179,333	,			535.612	,	/ -	3.796	/ -		/ -	2.204.800
City Standard Construction Specifications         Implementation Initiation         386,885         -         386,885         352,932         -         352,932         91.2%         33,953           East Glebe & Route 1         Initiation         -         350,000         350,000         -         -         0.0%         350,000         3,463,000           Eisenhower Avenue Roadway Improvements         Implementation         12,239,999         -         12,239,909         9,340,651         2,502,640         11,843,291         96,8%         396,618         1,843,201         96,8%         396,618         1,843,291         9,127,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,747,250         46,4%         1,742,250         46,250,00         1,22,935         52,351         10	Transportation: Smart Mobility Total	<u> </u>	13,198,128	18,141,253	31,339,381	8,031,479	2,724,005	10,755,485	34.3%	20,583,896	10,179,300
City Standard Construction Specifications         Implementation Initiation         386,885         -         386,885         352,932         -         352,932         91.2%         33,953           East Glebe & Route 1         Initiation         -         350,000         350,000         -         -         0.0%         350,000         3,463,000           Eisenhower Avenue Roadway Improvements         Implementation         12,239,999         -         12,239,909         9,340,651         2,502,640         11,843,291         46,8%         396,618         1,843,291         46,8%         396,618         1,843,291         46,8%         396,618         1,843,291         46,8%         396,618         1,843,291         46,8%         396,618         1,843,291         46,8%         396,618         1,843,291         46,8%         396,618         1,843,291         46,8%         396,618         1,843,291         46,8%         396,618         1,843,291         46,8%         396,618         1,843,291         1,843,291         46,8%         396,618         1,843,291         1,843,291         46,8%         396,618         1,843,291         1,843,291         1,843,291         1,843,291         1,843,291         1,843,291         1,843,291         1,843,291         1,843,291         1,843,291         1,843,291	Transportation: Streets & Bridges										
Eisenhower Avenue Roadway Improvements         Implementation         12,239,909         -         12,239,909         9,340,651         2,502,640         11,843,291         96.8%         396,618           I-395 Ramp at Duke Street         Planning/Design         1,630,000         1,630,000         3,260,000         199,985         1,312,765         1,512,750         46.4%         1,747,250         8,842,2           King & Beauregard Intersection Improvements         Implementation         18,079,510         1,200,000         19,279,510         10,122,935         52,351         10,175,285         52.8%         9,104,225         1,100,0           Seminary Road at Beauregard Street Ellipse         Planning/Design         325,000         500,000         825,000         171,073         1,70,485         341,558         41.4%         483,442         36,250,0           Street Reconstruction & Resurfacing of Major Roads         Implementation         51,440,677         9,127,672         60,568,350         42,152,976         1,421,421         43,574,397         71.9%         16,993,953         56,310,0           Van Dorn Metro Multimodal Bridge (w/ Eisenhower West)         Initiation         200,000         -         200,000         2,039         7,982         10,021         5.0%         189,979           Transportation: Streets & Br	City Standard Construction Specifications	Implementation	386,885	-	386,885	352,932	-	352,932	91.2%	33,953	-
Flanning/Design   1,630,000   1,630,000   1,630,000   1,630,000   1,630,000   1,93,985   1,312,765   1,512,750   46.4%   1,747,250   8,842,250   1,512,750   1,5		Initiation	· -	350,000	350,000	-	-	· · · · · · · · · · ·	0.0%	350,000	3,463,000
Flanning/Design   1,630,000   1,630,000   3,260,000   199,985   1,312,765   1,512,750   46.4%   1,747,250   8,842,250   1,512,750   1,51	Eisenhower Avenue Roadway Improvements	Implementation	12,239,909	-	12,239,909	9.340,651	2,502,640	11,843,291	96.8%	396,618	-
King & Beauregard Intersection Improvements         Implementation         18,079,510         1,200,000         19,279,510         10,122,935         52,351         10,175,285         52.8%         9,104,225         1,100,00           Seminary Road at Beauregard Street Ellipse         Planning/Design         325,000         500,000         825,000         171,073         170,485         341,558         41.4%         483,442         36,250,00           Street Reconstruction & Resurfacing of Major Roads         Implementation         51,440,677         9,127,672         60,568,350         42,152,976         1,421,421         43,574,397         7.9%         16,939,979           Tonsportation: Streets & Bridges Total         B4,301,981         12,807,672         97,109,653         62,342,591         5,467,642         67,810,234         69.8%         29,299,420         105,965.	I	·		1,630,000							8,842,200
Seminary Road at Beauregard Street Ellipse         Planning/Design         325,000         500,000         825,000         171,073         170,485         341,558         41.4%         483,442         36,250,0           Street Reconstruction & Resurfacing of Major Roads         Implementation         51,440,677         9,127,672         60,568,350         42,152,976         1,421,421         43,574,397         71.9%         16,993,953         56,310,0           Van Dorn Metro Multimodal Bridge (w/ Eisenhower West)         Initiation         200,000         -         200,000         2,039         7,982         10,021         5.0%         189,979           Transportation: Streets & Bridges Total         84,301,981         12,807,672         97,109,653         62,342,591         5,467,642         67,810,234         69.8%         29,299,420         105,965,7		0 0		, ,		,		,- ,		, ,	1,100,000
Street Reconstruction & Resurfacing of Major Roads         Implementation         51,440,677         9,127,672         60,568,350         42,152,976         1,421,421         43,574,397         71.9%         16,993,953         56,310,000           Van Dorn Metro Multimodal Bridge (w/ Eisenhower West)         Initiation         200,000         -         200,000         2,039         7,982         10,021         5.0%         189,979           Transportation: Streets & Bridges Total         84,301,981         12,807,672         97,109,653         62,342,591         5,467,642         67,810,234         69.8%         29,299,420         105,965,300	,	•									36,250,000
Van Dorn Metro Multimodal Bridge (w/ Eisenhower West)         Initiation         200,000         -         200,000         2,039         7,982         10,021         5.0%         189,979           Transportation: Streets & Bridges Total         84,301,981         12,807,672         97,109,653         62,342,591         5,467,642         67,810,234         69.8%         29,299,420         105,965,300	_ :								71.9%		56,310,000
Transportation: Streets & Bridges Total 84,301,981 12,807,672 97,109,653 62,342,591 5,467,642 67,810,234 69.8% 29,299,420 105,965,	9 ,	•	1 1	-							-
				12,807,672					69.8%		105,965,200
Grand Total 811,561,420 391,903,729 1,203,465,149 606,304,725 49,908,604 656,213,330 54.5% 547,251,820 688,137,			811,561,420	391,903,729	1,203,465,149	606,304,725	49,908,604	656,213,330	54.5%	547,251,820	688,137,300

# Category 1 Projects Financial Summary

	Allocated	Unallocated	Total	Life-to-Date	Encumbrances/	Total Committed	Total Committed	Total Available	Planned Future Funding
CIP Section/Project	Budget	Budget	Appropriation	Expenditures	Requisitions	or Expended (\$)	or Expended (%)	Balance	(FY 23 - 31)
CIP Development & Implementation Staff	6	6				·	<del></del>		(**************************************
CIP Development & Implementation Staff	11,532,238	10,483,102	22,015,340	11,918,428	87,502	12,005,930	54.5%	10,009,410	_
CIP Development & Implementation Staff Total	11,532,238	10,483,102	22,015,340	11,918,428	87,502	12,005,930	54.5%	10,009,410	-
Community Development	11,002,200	20, 100,202	22,020,010	11,010,120	0.,002	12,000,000	3 11370	20,000,120	
Braddock Road Area Plan - Streetscape Improvements	677.564	285,000	962,564	523.964	-	523,964	54.4%	438,600	750,000
Development Studies	1,705,000	875,000	2,580,000	593,548	113,230	706,778	27.4%	1,873,222	2,250,000
EW & LVD Implementation - Developer Contributions Analysis	100,000	-	100,000	47,520	,	47,520	47.5%	52,480	_,,,
Fire Department Vehicles & Apparatus	20,719,204	473,448	21,192,652	18,543,860	220,938	18,764,798	88.5%	2,427,854	29,843,200
Fire Hydrant Maintenance Program	710,500	565,700	1,276,200	128,544	187,330	315,874	24.8%	960,326	4,634,200
Gadsby Lighting Fixtures & Poles Replacement	2,310,000	-	2,310,000	1,203,991	812,993	2,016,984	87.3%	293,016	1,391,300
Office of Historic Alexandria Initiatives	922,978	145,000	1,067,978	664,450	157,717	822,167	77.0%	245,811	1,101,300
Project Budgeting Excellence	200,000	1,008,000	1,208,000	22,498	1,868	24,367	2.0%	1,183,633	5,712,800
Community Development Total	27,345,246	3,352,148	30,697,394	21,728,376	1,494,076	23,222,452	75.6%	7,474,942	45,682,800
IT Plan	27,010,210	3,332,110	00,001,001	22,120,010	2, 10 1,01 0	20,222,102	10.0%	.,,	10,002,000
Connectivity Initiatives	13.010.270	600,000	13,610,270	12,863,824	90.081	12,953,905	95.2%	656,365	1,986,100
Database Infrastructure	720,300	217,700	938,000	692,178		692,178	73.8%	245,823	80,000
Email Messaging	75,000	,	75,000	70,551	-	70,551	94.1%	4,449	-
Enterprise Data Storage Infrastructure	3,930,435	1,250,000	5,180,435	3,820,526	-	3,820,526	73.7%	1,359,909	3,389,000
GIS Development	2,114,500	510,000	2,624,500	2,078,843	30,003	2,108,846	80.4%	515,654	495,000
HIPAA & Related Health Information Technologies	559,000	179,000	738,000	547,252		547,252	74.2%	190,748	225,000
Information Technology Equipment Replacement	4,893,174	996,319	5,889,493	3,910,099	26,156	3,936,255	66.8%	1,953,238	8,954,000
LAN Development	468,921	50,000	518,921	450,681	3,063	453,743	87.4%	65,178	225,000
LAN/WAN Infrastructure	7,437,305	3,280,848	10,718,153	7,031,043	126,484	7,157,526	66.8%	3,560,627	8,362,000
Library Information Technology Equipment Replacement	257,438	61,400	318,838	177,871	120, .0 .	177,871	55.8%	140,967	670,400
Network Security	3,299,881	1,580,000	4,879,881	3,185,001	13,926	3,198,927	65.6%	1,680,954	4,255,000
Network Server Infrastructure	8,214,792	605,000	8,819,792	8,121,486	93,026	8,214,512	93.1%	605,280	2,130,000
Office of Voter Registrations and Elections Equipment Replacement	100,000	-	100,000	99,516	311	99,827	99.8%	173	1,001,800
Small Systems Replacements	-	20,000	20,000	-	-	-	0.0%	20,000	110,000
Upgrade of Network Operating Systems	395,612	20,000	395,612	396,602	_	396,602	100.3%	(990)	-
Upgrade Work Station Operating Systems	3,819,782	473,521	4,293,303	3,503,885	50,142	3,554,027	82.8%	739,276	2,493,000
Voice Over Internet Protocol (VoIP)	5,347,173	500,000	5,847,173	5,187,216	13,895	5,201,111	89.0%	646,062	2,115,000
IT Plan Total	54,643,582	10,323,788	64,967,370	52,136,571	447,087	52,583,658	80.9%	12,383,713	36,491,300
Other Regional Contributions	04,040,002	10,020,100	04,001,010	02,100,011	447,007	02,000,000	30.070	12,000,110	00,401,000
Northern Virginia Community College (NVCC)	5,398,097	-	5,398,097	5,397,997	_	5,397,997	100.0%	100	_
Northern Virginia Regional Park Authority (NVRPA)	8,940,923	249	8,941,172	8,495,014	1,964	8,496,978	95.0%	444,194	4,551,900
Other Regional Contributions Total	14,339,020	249	14,339,269	13,893,011	1,964	13,894,975	96.9%	444.294	4,551,900
Public Buildings	14,000,020	2-10	14,000,200	10,000,011	1,004	10,004,010	30.570	444,204	4,001,000
119 North Alfred Street Parking Garage	_	41,200	41,200	-	_	-	0.0%	41,200	1,017,600
2355 Mill Road CFMP	982,971	1,559,000	2,541,971	773,469	174,971	948,440	37.3%	1,593,531	
Alexandria Transit - DASH CFMP	3,424,566	329,700	3,754,266	738,901	212,539	951,440	25.3%	2,802,826	523,600
APD Facilities CFMP	469,129	732,100	1,201,229	384,832	80,668	465,501	38.8%	735,728	3,535,500
Capital Planning & Building Assessment (Condition Assessment)	1,386,000	100,000	1,486,000	791,376	27,822	819,199	55.1%	666,801	1,045,800
City Facility Security Infrastructure CFMP	_,555,550	206,000	206,000	-		-	0.0%	206,000	801,100
City Historic Facilities CFMP	10,895,284	4,254,700	15,149,984	6,923,760	2,180,323	9,104,083	60.1%	6,045,901	14,085,100
Courthouse CFMP	4,564,119	6,000,000	10,564,119	2,522,650	50,721	2,573,371	24.4%	7,990,748	2,822,700
Elevator Replacement/Refurbishment	5,713,714	65,969	5,779,683	5,713,713	50,721	5,713,713	98.9%	65,970	2,022,100
Emergency Power Systems	1,960,116	1,489,684	3,449,800	1,489,391	-	1,489,391	43.2%	1,960,409	5,451,300
Emergency i oner systems	1,500,110	1,700,004	3,443,000	1,400,091	_	1,400,001	75.270	1,000,409	3,431,300

# Category 1 Projects Financial Summary

	Allocated	Unallocated	Total	Life-to-Date	Encumbrances/	Total Committed	Total Committed	Total Available	Planned Future Funding
CIP Section/Project	Budget	Budget	Appropriation	Expenditures	Requisitions	or Expended (\$)	or Expended (%)	Balance	(FY 23 - 31)
Energy Management Program	5,322,873	1,059,179	6,382,052	4,603,072	241,381	4,844,453	75.9%	1,537,599	8,978,500
Fire & Rescue CFMP	9,759,984	857,000	10,616,984	7,938,611	392,040	8,330,651	78.5%	2,286,333	3,725,900
Fleet Building CFMP	1,260,657	887,000	2,147,657	474,540	241,451	715,991	33.3%	1,431,666	1,350,000
General Services CFMP	16,155,969	1,840,461	17,996,430	14,641,830	173,274	14,815,103	82.3%	3,181,327	3,150,000
Health Department CFMP	316,299	203,001	519,300	266,299	-	266,299	51.3%	253,001	-
Library CFMP	2,620,943	218,700	2,839,643	2,233,536	114,055	2,347,591	82.7%	492,052	7,314,300
Mental Health Residential Facilities CFMP	3,527,826	1,053,700	4,581,526	2,759,443	46,922	2,806,365	61.3%	1,775,161	2,700,000
Municipal Facilities Planning Project	250,000	-	250,000	231,443	-	231,443	92.6%	18,557	-
Office of the Sheriff CFMP	7,146,419	5,562,156	12,708,575	5,378,279	193,891	5,572,170	43.8%	7,136,405	13,900,000
Parking Garages CFMP	-	20,300	20,300	-	-	-	0.0%	20,300	-
Roof Replacement Program	7,706,210	1,045,000	8,751,210	6,397,684	398,577	6,796,262	77.7%	1,954,948	7,033,100
Vola Lawson Animal Shelter	3,436,893	121,200	3,558,093	3,511,005	-	3,511,005	98.7%	47,088	1,343,000
Public Buildings Total	86,899,972	27,646,050	114,546,022	67,773,837	4,528,635	72,302,472	63.1%	42,243,550	78,777,500
Recreation & Parks									
Americans with Disabilities Act (ADA) Requirements	1,565,860	46,300	1,612,160	835,936	75,445	911,381	56.5%	700,779	1,027,400
Ball Court Renovations	2,609,013	150,000	2,759,013	2,293,838	40,229	2,334,067	84.6%	424,946	1,605,000
Chinquapin Recreation Center CFMP	3,505,710	798,700	4,304,410	1,141,905	795,585	1,937,490	45.0%	2,366,920	7,522,200
City Marina Maintenance	1,360,613	114,300	1,474,913	1,163,228	99,417	1,262,645	85.6%	212,268	439,400
Community Matching Fund	478,239	538,638	1,016,876	410,534	600	411,134	40.4%	605,743	600,000
Park Renovations CFMP	6,373,625	375,560	6,749,185	4,477,543	615,688	5,093,230	75.5%	1,655,954	3,318,900
Pavement in Parks	950,000	275,000	1,225,000	675,626	1,175	676,800	55.2%	548,200	1,863,200
Playground Renovations CFMP	6,958,773	1,825,980	8,784,753	5,525,875	104,293	5,630,168	64.1%	3,154,585	8,742,400
Proactive Maintenance of the Urban Forest	960,400	-	960,400	605,608	251,164	856,773	89.2%	103,627	3,486,900
Public Art Conservation Program	294,100	63,900	358,000	185,446	7,615	193,061	53.9%	164,939	544,100
Public Pools	1,520,014	-	1,520,014	1,365,015	6,915	1,371,930	90.3%	148,084	1,230,400
Recreation Centers CFMP	6,929,560	98,000	7,027,560	6,632,938	15,089	6,648,026	94.6%	379,534	23,159,400
Shared-Use Paths	891,357	200,000	1,091,357	732,519	19,027	751,546	68.9%	339,811	450,000
Soft Surface Trails	1,386,987	47,100	1,434,087	748,296	-	748,296	52.2%	685,791	701,000
Torpedo Factory Arts Center CFMP	-	175,200	175,200	-	-	-	0.0%	175,200	16,208,600
Torpedo Factory CFMP	2,364,353	-	2,364,353	2,364,826	-	2,364,826	100.0%	(473)	16,208,600
Tree & Shrub Capital Maintenance	6,519,385	=	6,519,385	5,641,681	55,014	5,696,695	87.4%	822,690	3,503,800
Water Management & Irrigation	1,781,300	135,900	1,917,200	1,612,932	20,746	1,633,679	85.2%	283,521	1,173,200
Waterfront Parks CFMP	288,000	96,300	384,300	157,203	45,765	202,968	52.8%	181,332	536,800
Recreation & Parks Total	46,737,287	4,940,878	51,678,165	36,570,948	2,153,767	38,724,714	74.9%	12,953,451	92,321,300
Sanitary Sewers									
Capital Support of CSO Mitigation Projects	-	1,355,990	1,355,990	-	-	-	0.0%	1,355,990	-
Combined Sewer Separation Projects	4,000,688	-	4,000,688	2,248,196	165,725	2,413,922	60.3%	1,586,766	-
Combined Sewer System (CSS) Permit Compliance	8,219,750	365,690	8,585,440	7,690,516	65,093	7,755,609	90.3%	829,831	-
Combined Sewer Wet Weather Mitigation	1,500,000	-	1,500,000	-	664,931	664,931	44.3%	835,069	9,000,000
Reconstructions & Extensions of Sanitary Sewers	15,212,656	2,541,389	17,754,045	12,378,560	651,311	13,029,870	73.4%	4,724,175	8,100,000
Sanitary Sewer Stream Crossing Protection	-	1,125,000	1,125,000	-	-	-	0.0%	1,125,000	4,581,100
Sanitary Sewer Wet Weather Mitigation	-	3,000,000	3,000,000	-	-	-	0.0%	3,000,000	7,500,000
Wet Weather Management Facility	-	4,500,000	4,500,000		-		0.0%	4,500,000	-
Sanitary Sewers Total	28,933,094	12,888,069	41,821,163	22,317,272	1,547,060	23,864,332	57.1%	17,956,831	29,181,100
Stormwater Management									
City Facilities Stormwater Best Management Practices (BMPs)	250,000	1,383,000	1,633,000	32,175	1,050	33,225	2.0%	1,599,775	-
Floodproofing Grant Program	1,134,500	384,500	1,519,000	649,944	-	649,944	42.8%	869,056	7,871,000

# Category 1 Projects Financial Summary

	Allocated	Unallocated	Total	Life-to-Date	Encumbrances/	Total Committed	Total Committed	Total Available	Planned Future Funding
CIP Section/Project	Budget	Budget	Appropriation	Expenditures	Requisitions	or Expended (\$)	or Expended (%)	Balance	(FY 23 - 31)
Hooffs Run Cleaning	1,547,901	-	1,547,901	1,261,050	-	1,261,050	81.5%	286,851	-
Inspection and Cleaning (State of Good Repair) CFMP	1,000,000	1,268,000	2,268,000	176,265	781,048	957,313	42.2%	1,310,687	19,453,000
Lucky Run Stream Restoration	2,991,651	-	2,991,651	637,259	276,084	913,343	30.5%	2,078,308	-
MS4-TDML Compliance Water Quality Improvements	_	6,905,000	6,905,000	-	_	-	0.0%	6,905,000	16,525,000
NPDES / MS4 Permit	980,000	170,000	1,150,000	441,586	140,148	581,734	50.6%	568,266	1,594,700
Phosphorus Exchange Bank	0	-	0	-	-	=	0.0%	0	=
Small-Midsize Stormwater Maintenance Projects	500,000	581,300	1,081,300	371,982	123,568	495,549	45.8%	585,751	6,926,700
Storm Sewer Capacity Assessment	8,040,718	=	8,040,718	5,679,929	1,132,014	6,811,943	84.7%	1,228,775	68,875,000
Storm Sewer System Spot Improvements	14,227,618	2,921,000	17,148,618	7,557,689	836,314	8,394,003	48.9%	8,754,615	40,281,000
Stormwater BMP Maintenance CFMP	380,000	426,000	806,000	66,504	134,260	200,764	24.9%	605,236	6,977,000
Stream & Channel Maintenance	6,570,454	1,740,000	8,310,454	5,209,881	-	5,209,881	62.7%	3,100,573	9,219,200
Stormwater Management Total	37,622,842	15,778,800	53,401,642	22,084,264	3,424,485	25,508,749	47.8%	27,892,893	177,722,600
Transportation: High Capacity Transit Corridors									
Transitway Enhancements	-	1,454,491	1,454,491	-	-	-	0.0%	1,454,491	-
Transportation: High Capacity Transit Corridors Total	-	1,454,491	1,454,491	-	-	-	0.0%	1,454,491	-
Transportation: Non-Motorized									
Capital Bikeshare	4,332,317	1,950,888	6,283,205	1,928,604	1	1,928,605	30.7%	4,354,600	800,600
Pedestrian Safety & Mobility Enhancements on Primary Corridors	-	915,000	915,000	-	-	-	0.0%	915,000	1,300,000
Safe Routes to Schools	899,347	100,000	999,347	715,663	-	715,663	71.6%	283,684	4,645,800
Sidewalk Capital Maintenance	5,298,469	910,500	6,208,969	5,234,300	-	5,234,300	84.3%	974,669	7,353,600
Transportation Project Planning	-	250,000	250,000	-	-	-	0.0%	250,000	2,350,000
Transportation: Non-Motorized Total	10,530,133	4,126,388	14,656,521	7,878,566	1	7,878,567	53.8%	6,777,954	16,450,000
Transportation: Public Transit									
Bus Shelter Maintenance	-	113,000	113,000	-	-	-	0.0%	113,000	1,182,700
DASH Bus Fleet Replacements	30,251,328	-	30,251,328	24,152,664	15,687	24,168,351	79.9%	6,082,977	99,116,700
DASH Hybrid Bus and Trolley Powertrain Replacement	1,650,000	-	1,650,000	1,100,637	107,091	1,207,728	73.2%	442,272	-
WMATA Capital Contributions	186,330,827	7,980,207	194,311,034	169,894,179	=	169,894,179	87.4%	24,416,855	165,525,000
Transportation: Public Transit Total	218,232,155	8,093,207	226,325,362	195,147,479	122,778	195,270,257	86.3%	31,055,104	265,824,400
Transportation: Smart Mobility									
Smart Mobility Implementation	-	312,000	312,000	-	-	-	0.0%	312,000	4,189,400
Traffic Control Upgrade	450,000	263,000	713,000	330,598	-	330,598	46.4%	382,402	2,220,400
Transportation: Smart Mobility Total	450,000	575,000	1,025,000	330,598	-	330,598	32.3%	694,402	6,409,800
Transportation: Streets & Bridges									
Bridge Repairs	10,610,565	5,203,788	15,814,353	8,735,669	237,716	8,973,384	56.7%	6,840,969	47,322,200
Fixed Transportation Equipment	25,072,201	1,093,400	26,165,601	24,692,708	205,580	24,898,289	95.2%	1,267,313	10,212,500
Four Mile Run Bridge Program	1,000,000	19,000,000	20,000,000	706,491	-	706,491	3.5%	19,293,509	500,000
Historic Infrastructure Materials	-	508,300	508,300	-	-		0.0%	508,300	4,229,900
Transportation: Streets & Bridges Total	36,682,766	25,805,488	62,488,254	34,134,869	443,296	34,578,164	55.3%	27,910,090	62,264,600
Grand Total	573,948,336	125,467,658	699,415,993	485,914,219	14,250,651	500,164,869	71.5%	199,251,124	815,677,300