

City of Alexandria, Virginia

Landmark Mall Redevelopment

Presentation To City Council

May 23, 2023



Agenda



- Project Background
- Project Status
- Developer Ask and Funding Plan
- Additional Benefits
- Next Steps

Project Background



- City funding meets “but for” standard
 - \$54 M grant for Inova Site
 - \$86 M to fund infrastructure
- City investments repaid through tax revenues
 - CDA backstops TIF revenue shortfall
- Developer builds infrastructure
- Inova builds hospital

Infrastructure Project Status



- Final Completion of Early Release Package
- Developer executed GMP for ~70% of infrastructure costs (\$99.9M)
- Parks and Open Spaces DSUP later this year

Developer Ask



- Infrastructure Cost Increase
- Market Dynamics



\$37.6M

Funding Plan for Cost Increase



- Developer value engineered \$17M
- Post value engineering gap of \$45M

Cost Increase Funding Plan (in millions)		\$
Developer Fee Waiver on Increase Costs/Increased Equity		\$3.2
Developer Fee Reduction		\$2.0
Costs Shifted to Individual Vertical Projects		\$2.3
Developer		\$7.5
City Contribution Backstopped by CDA		\$37.6

- Developer's Accelerated Development Program (Blocks, E,G,I, K) and extension of the CDA by one year helps defray increased costs

Additional Benefits



- Dedication of Block D as Workforce Housing
- Deed of Trust for Firestation/Affordable Housing Parcel (Block J) backstopping Developer's special assessments
- Explore Affordable Housing (Block J) exemption/removal from CDA/BID
- Local Business Support including On-Site Pop-Up
- Sustainability
- Certified Accounting

Next Steps



- City Manager Executes Development Agreement Amendment
- Ordinance Authorizing Increase in GO Bond Obligations
- CDA Amendment to Increase Backstop

Questions?