Attachment 3



Housing Alexandria

SANSÉ PROJECT UPDATE - JULY 2024 ARHA BOND ISSUANCE

PROJECT BACKGROUND - DEVELOPMENT PLAN



- 500,000+ SF of mixed-use development
- 474 units of affordable housing
- ~34,000 SF of community-serving, commercial space
- 379 underground parking spaces
- Substantial infrastructure and openspace improvements



PROJECT BACKGROUND - TIMELINE



DEVELOPMENT SITE





ACQUISITION OVERVIEW

	<u>Seller</u>	<u>Closing Date</u>	<u>Purchase Price</u>	<u>Cash Payment</u>	<u>Seller Loan</u>
Sansé					
3608 Mt Vernon	Privately-owned	Sep-22	920,000	920,000	
3606 Mt Vernon	Privately-owned	Mar-23	1,400,000	1,400,000	
221 W Glebe	Privately-owned	May-23	12,825,000	1,275,000	11,550,000
Total			15,145,000	3,595,000	11,550,000
Naja					
3610/3612 Mt Vernon	Privately-owned	May-23	1,725,000	1,725,000	-
3700 Mt Vernon	City of Alexandria	May-23	1,725,000		
Total			3,450,000	1,725,000	-
Total Acquisition			18,595,000	5,320,000	11,550,000



PROJECT PHASING





PROJECT PHASING – PHASE 0

Garage, Sitework & Infrastructure

- \$55 million development budget
- \$18.6 million acquisition value
- 379-space, two-level garage
- Financed via Virginia Housing, City of Alexandria and Seller Ioan





PROJECT PHASING – PHASES I & II (SANSÉ)

- 416 Rental Units
 - 100% LIHTC Financing
- Phase I = 216 units
- Phase II = 210 units
- 9% credits awarded in 2022





PHASES I & II FINANCING STRUCTURE

Phase I

- GMV 4a = 4% deal with tax-exempt Seller-Take Back note
- GMV 9a = 9% deal with taxable
 Seller-Take Back note

Phase II

- GMV 4b
 - 4% deal with tax-exempt Seller Take Back note





SELLER FINANCING STRUCTURE

		60% AMI or Less		Construction	Loan
	Units	#	%	Start	Amount
PHASE I					
GMV 4A (tax-exempt)	130	96	74%	Oct-24	3,750,000
GMV 9A (taxable)	76	76	100%	Oct-24	2,025,000
PHASE II					
GMV 4B (tax-exempt)	210	156	74%	Mar-25	5,775,000
Total	416	328	79%		11,550,000



SELLER FINANCING STRUCTURE

- \$11,550,000 in total financing; three separate notes
- Second trust
- 4% must-pay interest; 8% return overall
- Contingent cash flow to pay accrued interest w/ option to repay principal
- Repayment in Year 18 when tax credit compliance period expires



SOURCES OVERVIEW

	PH 0	РНІ	PH II	Total	Awarded / Committed	Funded
Sources						
LIHTC Equity		49,512,000	42,449,000	91,961,000	49,510,000	
First Truct Dabt		21.026.000		44.026.000		
First Trust Debt		21,936,000	23,000,000	44,936,000		
Seller Loan	11,550,000			11,550,000	11,550,000	11,550,000
VH REACH Grant	16,800,000			16,800,000	16,800,000	16,800,000
City HOF	43,650,000	20,300,000	14,000,000	78,000,000	78,000,000	32,300,000
City Land Value	1,725,000			1,725,000	1,725,000	1,725,000
VHTF / NHTF		5,400,000	2,700,000	8,100,000	8,100,000	
FHLB			1,000,000	1,000,000		
Deferred Developer Fee		659,000	1,491,000	2,150,000		
Total	73,725,000	97,807,000	84,640,000	256,222,000	165,685,000	62,375,000
					64.7%	37.6%



SOURCES OVERVIEW

Sansé (PH I & II Combined)

Sources			Uses	
Equity			Development Costs	
Tax Credit Equity		91,960,000	Acquisition	15,150,000
State Opportunity Tax Cred	it	-	Architecture & Engineering	3,540,000
Debt			Legal	1,980,000
First Trust Debt		44,940,000	Fees, Permits & Utilities	5,000,000
Seller Loan		11,550,000	Other/Miscellaneous	9,060,000
		-	Financing Costs	14,570,000
		-	Reserves	5,880,000
Soft Financing			Construction Costs	133,410,000
Phase 0 Soft Financing		39,960,000	Developer Fee	9,000,000
VHTF / NHTF		8,100,000	Phase 0 Cost Allocation	36,370,000
FHLB		1,000,000		
City HOF (PH I & II)		34,300,000		
Deferred Developer Fee	24%	2,150,000		
Total Sources	\$	233,960,000	Total Uses	\$ 233,960,000



CITY FUNDING TO DATE

\$78 million committed/approved to date for Phases 0, I & II

- \$13 million in financing finalized and available
- \$34 million to be finalized by August
- \$17 million to be finalized in 2025
- \$14 million approved from FY26 & FY27 budgets for Phase II



CITY FUNDING & COMMITMENTS TIMELINE

February 2022

- \$10.5 million in funding approved as part of Phase I LIHTC application

June 2023

- \$53.5 million in additional funding approved for Phases 0 & I

June 2024

- \$14 million commitment for Phase II approved by City Council



CONSTRUCTION PROGRESS UPDATE





PHASE 0 CONSTRUCTION PROGRESS

- Mass excavation completed
- Tower cranes installed in early May
- Concrete foundations being poured
- Nearly complete with installation of wet and dry utilities
- ~ \$12 million of construction costs incurred to date; 30% of total Phase 0 GMP amount





PHASE 0 CONSTRUCTION PROGRESS

- Foundation to grade permit was issued in April
- Phase I building permit in review, scheduled date of approval is in August
- Phase II building permit to be submitted in July
- Garage ready for Phase I construction in October











SANSÉ UNIT TYPE & AMI

UNIT TYPE	40%	50%	60%	80%	TOTAL
JR 1BR	0	0	29	0	29
One BR	50	8	59	43	160
Two BR	55	19	56	45	175
Three BR	0	11	41	0	52
TOTAL	105	38	185	88	416

- 25% of units at 40% AMI

Housing Alexandria - 55% of units are 2 BR or 3 BR units

CONSTRUCTION CONTRACT / GMP

	Units	Construction Start	LNTP Value	GMP Value
PHASE I				
GMV 4A	130	Oct-24	2,300,000	38,500,000
GMV 9A	76	Oct-24	1,600,000	26,800,000
PHASE II				
GMV 4B	210	Apr-25	3,900,000	60,000,000
Total	416		7,800,000	125,300,000



CONDOMINIUM STRUCTURE





CONDOMINIUM STRUCTURE



